Annexure-A

Name of old Buildings where facilities of accessibility for person with disablility have been provided/not provided after audit by the committee for persons with disability

				Α	s on 01.02.2019
Sl.No.	Name and location of building	Disabil ity Audit conduc ted		Wheth er buildin g is now	Present status regarding action taken by
		Ye s	N 0	disable friendl y	each office
1	2	3	4	5	6
PWD North Zo	one				
West Circle					
1	Tihar Jail Central Jail No. 4,5,7, 8,9 Tihar Jail, New Delhi at Janak Puri, New Delhi	Yes	-	Yes (Partly)	Audit has been done and audit report has been submitted. Work related to accessibility is likely to be completed by 03/2019
2	Central Jail No. 1, Tihar, New Delhi	Yes	-	Yes (Partly)	Audit to make the building disabled
3	Central Jail No. 2, Tihar, New Delhi	Yes	-	Yes (Partly)	friendly has been got conducted and audit report has been submitted to the client departments. Necessary estimate has also been
4	Central Jail No. 8/9, Tihar, New Delhi	Yes	-	Yes (Partly)	submitted has also been submitted to Tihar Jail authorities for issue to A/A & E/S work will be taken up to make the building disabled friendly.Tantative date for completion of work kept as 09/2019 subject to receipt of sanction and availability of funds from the client department.
5	Nirmal Chhaya Complex, New Delhi	Yes	-	Yes (Partly)	Audit to make the building disabled

6	Industrial Training Institute (Co-ed), Jail Road,Hari Nagar, New Delhi.	Yes	-	Yes (Partly)	friendly has been got conducted and audit report has been
7	Industrial Training Institute (Women), Tilak Nagar, New Delhi	Yes	-	Yes (Partly)	submitted to the various client departments and preperation of detailed estimate for obtaining
8	252 DA Flats, Hari Nagar, New Delhi	Yes	-	Yes (Partly)	A/A & E/S is under prepration and will be submitted by 30/09/2018. Tantative date for completion of work kept as 06/2019 subject to receipt of sanction and availability of funds from the client department.
9	Elect. Division Office, PWD, Rama Road, New Delhi	Yes	-	Yes (Partly)	No need to conduct the Disability Audit as the
10	S.W.P.H. Ramesh Nagar, New Delhi	Yes	-	Yes (Partly)	Disability Audit got conduced for the
11	Labour Welfare Centre, Karampura, New Delhi.	Yes	-	Yes (Partly)	adjoining /similar buildings and the estimate is under
12	C.T.I. Home Guard Bldg., Raja Garden, New Delhi	Yes	-	Yes (Partly)	preperation for submission to Competent Authority
13	Fire Station, Kirti Nagar, New Delhi	Yes	-	Yes (Partly)	for obtaining A/A & E/S. Tantative date for
14	Fire Station & Training Centre Moti Nagar, New Delhi.	Yes	-	Yes (Partly)	completion of work kept as 06/2019 subject to receipt of sanction
15	Fire Station Hari Nagar	Yes	-	Yes (Partly)	and availability of funds from the client
16	Fire Station Hari Nagar	Yes	-	Yes (Partly)	department.
PWD Circ					
17	D.C. Office Complex (NW) at Kanjhawala, Delhi	Yes	-		Audit has been conducted. Estimate will be submitted to client by 02/2019 and work will be completed within 6 months after reciept of A/A & E/S

18	Shaheed Sukhdev College of Business studies at PSP Area IV, Sector-16, Rohini, Delhi-85	Yes	_	Yes- This building is having all disability friendly features such as Handrail, Braile buttons, voice announce ment system in the lift facility of ramp in the building having disabile friendly toilets etc.	Newly constructed building post construction audit shall be completed by 03/2019 to check the compliance.
19	NCC Bhawan, Sector-18, Rohini, Delhi-85	Yes	-	-do-	Newly constructed building post construction audit shall be completed by 03/2019 to check the compliance.
20	Rohini Court	Yes	No	Yes	Audit has been
21	FSL Rohini	Yes	No	Yes	conducted. Estimate will be submitted to
22	Asha Kiran Building Rohini, Sector-1	Yes	No	Yes	client by 02/2019 and work will be completed within 6 months after reciept of A/A & E/S
23	Office of DCP, outer District, Pushpanjali Enclave, Pitampura Road, Delhi & Residential Qtrs.	Yes	-	No	Audit has been conducted. Estimate will be submitted to client by 02/2019 and work will be completed within 6 months after reciept of A/A & E/S
CPM (Housing Zone)					

24	Type-V/VI Qtrs. For Judicial Statt at Sec19, Dwarka, New Delhi	Yes	_	The work has been rescined and balance work will be executed through saperate agency. However the Building shall have all required features for persons with disability.	The work has been rescined and balance work will be executed through saperate agency. However the Building shall have all required features for persons with disability. Tentative date for completion of building is kept as 12/2019
PWD East Zon					
25	Prayas Building, Social Welfare Deptt.	Yes	-	Partly disable friendly	Disability audit has been conducted by the agency. Estimation under process. Tentative date for completion of work is 06/2019 subject to receipt of sanction and availability of fund.
26	5 Shamnath Marg Deputy Commissioner Office	Yes	-	No	Work in progress. Tentative date for completion of work is June -2019.
27	MSO Building PWD/Police Headquarter	Yes	-	Partly disable friendly	Audit conducted. Tentative date for completion of work is June -2019.
28	Vikas Bhawan-II, GPO Building	Yes	-	Partly disable friendly	Audit conducted. Tentative date for completion of work is June -2019.
29	Vikas Bhawan, GPO Building	Yes	-	Only A,B, & M Block is accessibl e	Audit conducted. Tentative date for completion of work is June -2019.

30	33 Shamnath Marg Delhi Dialogue Commission	Yes	-	Yes	
31	Juveline Jain Majnu ka Tilla, Social Welfare Deptt.	Yes	-	Ground floor building only & Ramp provided	Disability audit has been conducted by the agency. Estimation under process. Tentative date for completion of work is 06/2019 subject to
32	Sewa Kutir Complex, Social Welfare Deptt.	Yes	-	Ground Floor Accessibl e	receipt of sanction and availability of fund.
33	LG's House (Residence and Sectt.) -1 No	Yes	-	Partly disable friendly	Disability Audit has been conducted by the Agency. Tentative date for compliance upto 06/2019 subject to receipt of approval from the LG's Sectt.
34	Delhi Vidhan Sabha Building	Yes	-	Partly disable friendly	Disability Audit has been conducted by the Agency. Tentative date for compliance upto 0/ 2019 subject to receipt of sanction and availability of funds from the competent authority. The P.E. is under process.
35	Directorate of Education at Old Sectt. Delhi	Yes	-	Partly disable friendly	Disability Audit has been conducted by the Agency. Tentative date for compliance upto 06/2019 subject to receipt of sanction and availability of funds from the competent authority. The P.E. is under process.
36	Tis Hazari Court Campus	Yes	-	Partly disable friendly	Disability Audit has been conducted by the Agency. P.E. for an Amount of Rs 2,41,12,300/-sent to Tis Hazari Court for A/A & E/S vide letter No. 23(104)/SE

Distt. Courts, Delhi, Tis Hazari Court -Building	Yes	-	Partly disable friendly	/C&ND/PWD/2018- 19/5245 dated 11.10.2018. Tentative date for compliance upto 06/2019 subject to receipt of sanction and availability of funds from the competent authority.
Old Civil supply building, (SDM, Sadar)-	Yes	-	Partly disable friendly	Disability Audit has been conducted by the Agency. Tentative date for compliance upto 06/2019 subject to receipt of sanction and availability of
Tehsil building (Lawyer's chamber)-	Yes	-	Partly disable friendly	funds from the competent authority. P.E. for an Amount of
Officer's Hostel (Milltary Pension building) -	Yes	-	Partly disable friendly	Rs 2,41,12,300/-Sent to the client department for
Revenue and Bank building -	Yes	-	Partly disable friendly	obtaining of A/A & E/S from the competent authority,
Treasury Building -	Yes	-	Partly disable friendly	vide letter No 23(104)/SE/C&ND/P WD/2018-19/5245
48 Nos. H-type Quarters at Tis Hazari Courts, Delhi-	Yes	-	Partly disable friendly	Dated 11.10.2018.
Non Residential buildings at New Police Line, Kingsway Camp, Delhi	Yes	-	-	
Administrative Block	Yes	-	-	Disability Audit has been
Office Mess	Yes	-	-	conducted by the Agency.entative date for
General Mess	Yes	-	-	compliance upto 06/2019
Kot Building	Yes	-	-	subject to receipt of sanction and availability of
MT Workshop & Petrol Pump	Yes	-	-	funds from the competent
SCPC Canteen	Yes	-	-	authority P.E. Sent to L&B Cell PHQ Vide letter
Community Center	Yes	-	-	No- 23(210)/CBMD M-
Post Office	Yes	-	-	321/PWD/1849 Dated 07.08.2018 Amounting to
Zimnasium	Yes	-	-	Rs 2,25,45,500/- for
Dhobi Ghat	Yes	-	-	obatining of A/A & E/S.
Wireless Complex	Yes	-	-	
Mess (New Barrack side)	Yes	-	-	

	CGHS Dispensary	Yes] _	-	
	PWD Enquiry	Yes	-	-	
	DPS School	Yes	-	-	
	Residential Buildings at New Police Line, Kingsway Camp, Delhi	Yes	-	-	Disability Audit has been conducted by the Agency.
	Type-I Quarters	Yes	-	-	- Tentative date for compliance upto July 2019
	Type-II Quarters	Yes	-	-	subject to receipt of sanction and availability of
37	Type-III Quarters	Yes	-	-	funds from the competent authority P.E. Sent ot L&B Cell PHQ vide letter No- 23(210)/CBMD M-
	Type-IV Quarters	Yes	-	-	321/PWD/1849 Dated 07.08.2018
	Type-V Quarters	Yes	-	-	- 23(210)/CBMD M- 321/PWD/1849 Dated 07.08.2018
	PWD Quarters at NPL	Yes	-	-	
	Type –I Quarters - 6 Nos.	Yes	-	-	
38	Type –II Quarters - 3 Nos.	Yes	-	-	P.E. Sent ot L&B Cell PHQ Vide letter No-
	Type –III Quarters - 2 Nos.	Yes	-	-	23(210)/CBMD M- 321/PWD/1849 Dated 07.08.2018 Amounting to
	BARRACKS	Yes	-	-	Rs 2,25,45,500/- for obatining of A/A & E/S.
	(Double Storey, old)	Yes	-	-	Wok will be completed
39	Four storey, New	Yes	-	-	within 6 month after reciept of A/A & E/S
	Residential Buildings Model Town	Yes	-	-	Disability Audit has been conducted by the Agency. Tentative
40	Type- 1 Quarters	Yes	-	-	date for compliance upto July 2019
	Type II Quarters	Yes	-	-	subject to receipt of sanction and
	Non Residential Buildings Model Town	Yes	-	-	availability of funds from the competent authority
41	Dog Squad	Yes	-	-	P.E. Sent to L&B Cell PHQ Vide letter No- 23(210)/CBMD M- 321/PWD/1850 Dated 07.08.2018 Amounting to Rs33,55,700/- for obtaining of A/A &

					E/S.
42	Transport Authority Building	Yes	_	No	Work awarded vide agmt No 49/EE/CBMD M- 321/2018-19/01039, 50% fund has been recived from Social Welfare Department vide letter No- 82/ 431/ SIPDA /ADIII /DSW /2010/6412 Dated 29.05.2018. Work was to be completed within a period of 6 months. However balance 50% fund not provided by the Social Welfare Department till date. Tentative date for compliance upto 03/2019.
North-East		1			
43	DC Office Complex, Nand Nagri, Delhi	Yes	-		Accessibility Audit has been conducted. Estimate will be submitted by 02/2019. Tentative date for compliance is 06/2019
44	SDM Court, Seelampur, Delhi	Yes	-	Partly	
45	B.R. Ambedkar College, Delhi	Yes	-	disable friendly	
46	ITI Nand Nagri, Delhi	Yes	-		subjected to reciept of sanction from clients.
47	Fire station building, Shastri Park		-	Yes	Audit not required
48	Fire station building, Loni Road		-	Yes	Audit not required
Shahdra Cir	cle				
49	UTCS Complex, Vishwas Nagar	Yes	_	Yes	
50	Saheed Shukhdev College of business studies, Surajmal vihar Delhi	Yes	_	Yes	Post construction audit is likely to be completed by 03/2019
51	DSSSB	Yes		Yes	
52	Karkardooma Distt. Court Lawyer's Chambers	Yes	_	_	Accessibility Audit has been conducted.

53	Karkardooma Court Complex	Yes	_	_	Estimate will be submitted by 02/2019. Tentative date for compliance is 08/2019 subjected to reciept of sanction from clients.
Project Circ	cle				
54	Old Saint Stephon College building at K.Gate Building (o/o The Chief Election Officer) (More than 100 years old)	Yes	-	Yes	Post construction audit is likely to be completed by 03/2019
55	Commissioner of Disability office complex	Yes	-	Yes	
56	Fire Station, Rani Jhansi Road	Yes	-	Yes	
57	Flatted Factory Complex I/c SDM Office Building, Jhandenwalan	Yes	_	Yes	Post construction audit is likely to be
58	Mahila college, Plot No. 5, Jhandewalan	Yes	-	Yes	completed by 03/2019
59	Fire Station, Prasad Nagar	Yes		Yes	
60	Delhi High Court	Yes	-	Yes	Disability Audit has been conducted by the agency and estimate will be submitted to the client department by 02/2019 for getting A/A & E/S and work will be started afer receipt of A/A & E/S and likely to be completed by 06/2019 subject to receipt of funds
61	Rakab Ganj Fire Station	Yes	_	Yes	Disability Audit has been conducted by the agency and estimate will be submitted to the client department for getting A/A & E/S and work will be started afer receipt of A/A & E/S and likely to be completed by 06/2019 subject to receipt of funds
62	Connaught Place Fire Station	Yes	-	Yes	Disability Audit has been conducted by the agency and estimate will be submitted to the client department by 02/2019 for getting A/A & E/S and work will be

					started afer receipt of A/A & E/S
	C.P.O Building (office of art and	_	No	No	
63	culture) (Single storey building)	_			Access audit conducted.
64	Old Court Building (5 double storey)	-	No	No	Estimate will be submitted to client by
65	N.C.C offices buildings (1,2 & 5 Delhi Girls BN)	-	No	No	02/2019 end. After reciept of sanction work
66	N.C.C offices buildings Chabi Ganj	-	No	No	will be completed within 6 months.
67	Novelty Fire Station	-	No	No	Tentative dated for
68	Fire Station Jama Masjid	-	No	No	compliance is 09/2019 .
69	College of Art	-	No	No	
PWD Sout	h Zone				
South-East	Circle				
			-	Not yet	
70	Fire Station at Okhla Phase-I, New Delhi	Yes			Disability Audit has been conducted by the agency and estimate will be submitted to the client department by 02/2019 for getting A/A
71	Fire Station at Ashram, New Delhi	Yes	-	Not yet	& E/S and work will be
72	Fire Station Jorbagh, New Delhi	Yes	-	Not yet	started afer receipt of
73	Fire Station at Nehur Place, New Delhi	Yes	-	Not yet	A/A & E/S and likely to be completed by 09/2019 subject to
74	Fire Station at Sarita Vihar, New Delhi	Yes	-	Not yet	receipt of funds
75	D.C. Office South East Building	Yes	-	Not yet	Disability Audit has
76	Kasturba Niketan Lajpat Nagar	Yes	-	Not yet	been conducted by the
77	Election Office Lajpat Nagar, New Delhi	Yes	-	Not yet	agency and estimate will be submitted to the client department by 02/2019 for getting A/A & E/S and work will be started afer receipt of A/A & E/S and likely to be completed by 06/2019 subject to receipt of funds
78	Child Welfare Centre, Kalkaji, New Delhi	Yes	-	Not yet	
79	Enquiry Offfice nd Division Office Huaz Khas, New Delhi	Yes	-	Not yet	
80	SCERT Office, Defence Colony, New Delhi	Yes	-	Not yet	
South Cir	cle				
	I.T.I. Jijabai, Sirifort New Delhi.	Yes		No	Disability Audit has

82	Delhi Archives Building at Qutub Institution Area, ND	Yes	-	No	been conducted by the agency and estimate will be submitted to by
83	I.T.I. Malviya Nagar	Yes	-	No	02/2019 to the client
84	DCP 7th Btn PTS Malviya Nagar	Yes	-	No	- department for getting A/A & E/S and work
85	DC Office Saket	Yes	-	Yes	- will be started afer receipt of A/A &
86	District Court Saket	Yes	-	No	E/S.Tantative date for completion of work
87	Employment Exchange R.K. Puram	Yes	-	No	kept as 06/2019 subject to receipt of sanction and availability of funds
88	SDM Mehrauli	Yes	-	No	from the client department.
89	Udyog Saan at Qutub Institutional Area, New Delhi.	Yes	-	No	
South-West	Circle	1			
90	DC office Kapashera	Yes	-		Disability Audit has been conducted by the
91	DCP office IGI Airport	Yes	-		agency and estimate will be submitted to by
92	SDM Office/Tehsil Najafgarh	Yes	-		02/2019 to the client department for getting
93	BDO Office Najafgarh	Yes	-		 A/A & E/S and work will be started afer receipt of A/A &
94	KISS Issapur	Yes	-		E/S.Tantative date for completion of work
95	I.T.I Jaffarpur	Yes	-		kept as 06/2019 subject to receipt of sanction and availability of funds
96	C.B.P. Engineering college Jaffarpur	Yes	-		from the client department.
97	C.B.P. Engineering college Jaffarpur	Yes	-		Disability Audit has been conducted by the
98	Stadium Najafgarh	Yes	-		agency and estimate will be submitted to by
99	Employment Exchange at ITI Campus, Pusa, New Delhi.	Yes	-		 Will be submitted to by 02/2019 to the client department for getting A/A & E/S and work will be started afer receipt of A/A & E/S.Tantative date for completion of work kept as 06/2019 subject to receipt of sanction and availability of funds from the client
100	VREC Rajender Nagar	Yes	-		
101	District Court, Sec-10 Dwarka	Yes	-		
102	National Law university and judicial academy sec-14 Dwarka	Yes	-		
103	Delhi Judicial Academy at Sector- 14 Dwarka	Yes	-		
104	VREC Bijawasan	Yes	-		department.

105	Forensic Science Lab & MLA office flat No12 Yasawant Place, Chanakaya Puri, New Delhi.	Yes	-		
106	NCC Building Safdarjung Enclave, New Delhi	Yes	-		Disability Audit has been conducted by the agency and estimate
107	Employement office, Kirbi Place	Yes	-		will be submitted to by 02/2019 to the client
108	VREC Safdarjung Enclave	Yes	-		 department for getting A/A & E/S and work will be started afer
109	Residenatial Banglow V-15, C- 2/27, MB-1 & MB-2, Satya Sadan Marg, Chanakaya Puri, New Delhi.	Yes	-		receipt of A/A & E/S.Tantative date for completion of work kept as 06/2019 subject to receipt of sanction and availability of funds from the client department.
110	DGER Complex, Sec-3 Dwarka,	Yes	-		-Do-
111	Bungalow No11, Teen Murti Lane Hon'ble Lokayukta	Yes	-		-Do-
112	Residential Building at ITI Campus, Pusa, New Delhi.	Yes	-		-Do-
113	Fire Station Najafgarh	Yes	-		-Do-
114	Fire Station, Sector-6, Dwarka, New Delhi	Yes	-		-Do-
115	Fire Station at Naraina	Yes	-		-Do-
116	Fire Station Shanker Road, New Delhi.	Yes	-		-Do-
117	Fire Station, Bikaji Cama Place, New Delhi.	Yes	-		-Do-
118	Fire Station & residential Qtrs. at Chanakaya Puri, New Delhi.	Yes	-		-Do-
119	Security Line E Block Krishna Maman Marg, New Delhi.	Yes	-	_	-Do-
PWD Health	Zone				
Circle Health	-				
120	G.B. Pant Hospital	Yes	-	No	Present progress of work is 80%. Target date for completion of work is Feb. 2019

121	Guru Nanak Eye Centre	Yes	-	No	Present progress of work is 42%. Target date for completion of work is Feb. 2019
122	Maulana Azad Medical Collage	Yes	-	No	Present progress of work is 45%. Target date for completion of work is Feb. 2019
123	Dr. N.C. Joshi Hospital, Karol Bagh, New Delhi-110002	Yes	-	No	Present progress of work is 5%. Target date for completion of work is 03/2019
124	Aruna Asaf Ali Hospital, Rajpur Road.	Yes	_	No	This Hospital is to be completely remodeled for which sanction of Rs. 55.36 Cr has been received. The work is likely to be started by Jan. 2019 & likely to be completed by 10/2019
125	L.N. Hospital, Delhi Gate.	Yes	_	No	Disability audit has completed. The eastimate will be submitted by 02/2019 to the client for A/A & E/S. Target date for the compliance of the requirement for persons with disability is 10/2019 subject to receipt of A/A & E/S from the client.
126	DGHS, Karkardooma	Yes	-	No	Present progress of work is 9%. Target date for completion of work is shifted to 06/2019 due to slow progress by the agency.
127	Rajiv Gandhi Super Speciality Hospital, Tahir Pur, East Delhi.	Yes	-	No	Present progress of work is 5%. Target date for completion of work is shifted to 06/2019 due to slow progress by the agency.
128	G.T. B. Hospital, Dilshad Garden, Delhi.	Yes	-	No	Work not started by the contractor. Target date for completion of work is shifted to 08/2019 due to slow progress by the agency.

129	LBS Hospital, Khichdi Pur, Delhi.	Yes	-	No	Present progress of work is 1%. Target date for completion of work is shifted to 06/2019 due to slow progress by the agency.
130	Deen Dayal Upadhaya Hospital	Yes	-	No	Present progress of work is 92%. The work will be completed by 15/03/2019
131	Guru Gobind Singh Hospital	Yes	-	No	due to slow progress by the agency.
132	Nehru Homoeopathic Medical College & Hospital	Yes	_	No	P.E/D.E. has been prepared and submitted to client department vide this office letter of even no. 2093 dated 28.11.2018 for sanction. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
133	BR Sur Homoeopathic Medical College & Hospital	Yes	_	No	P.E/D.E. has been prepared and submitted to client department vide this office letter of even no. 2162 dated 05.12.2018 for sanction. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.

134	Pandit Madan Mohan Malviya Hospital	Yes	-	No	P.E/D.E. has been prepared and submitted to CE, PWD vide this office letter of even no. 2097 dated 30.11.2018 on ward submission to the competent authority for A/A & E/S. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
135	Rao Tula Ram Memorial Hospital	Yes	_	No	P.E/D.E. has been prepared and submitted to CE, PWD vide this office letter of even no. 2184 dated 06.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
136	Dada Dev Matri Avam Shishu Chikitsalya	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E.D.E. has been prepared and submitted to client dapartment. vide this office letter of even no. 2139 dated 01.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction &

					funds from the client.
137	Super Specilty Hospital Janakpuri	Yes	_	No	P.E/D.E. has been prepared and submitted to CE,PWD vide this office letter of even no. 2181 dated 06.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
138	Acharya Shree Bhikshu Hospital	Yes	-	No	P.E/D.E. has been prepared and submitted to CE,PWD vide this office letter
139	Sardar Vallabh Bhai Patel Hospital	Yes	-	No	of even no. 2273 dated 12.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
140	Babu Jagjivan Ram Hospital, Jahangirpuri	Yes	-	No	Present progress of work is 30%. The work will be completed by 08/2019 due to slow progress by the agency.

141	Satywadi Raja Harischand Hospital, Narela, Delhi	Yes	-	No	Present progress of work is 30%. The work will be completed by 08/2019 due to slow progress by the agency.
142	Sanjay Gandhi Memorial Hospital, Mangolpuri,	Yes	-	No	Present progress of work is 30%. The work will be completed by 08/2019 due to slow progress by the agency.
143	Bhagwan Mahavir Hospital, Pitampura	Yes	-	No	This Hospital is to be completely remodeled for which sanction of Rs. 168 Cr. has been received. The work is likely to be started by 02/2019 & likely to be completed by 12/2019
144	Jag Pravesh Chandra Hospital	Yes	-	No	
145	Chacha Nehru Bal Chiktshaliya	Yes	-	No	Disability Audit has been conducted by the agency and estimate will be submitted to the
146	MAIDS	Yes	-	No	client department for getting A/A & E/S and work will be started afer
147	Sushruta Trauma Centre	Yes	-	No	 receipt of A/A & E/S. Tentative date for completion of work kept as 6/2019 subject
148	A&U Tibbia College	Yes	-	No	to receipt of sanction
149	Dr. BSA Hospital	Yes	-	No	and availability of funds from the client department.
150	Attar Sain Jain Eye & General Hospital	Yes	-	No	
151	Deep Chand Bhandhu Hospital (being maintained by CPM(Health) Project)	Yes	-	No	Present progress of work is 70%. The work will be completed by 03/2019 due to slow progress by the agency.
HMD (Cen	tral), PWD				
152	DGD Timarpur, Near Community Center, DA Flats, Timarpur, Delhi- 110054	Yes	-	No	Work for remodeling of dispensary has been awarded to M/s. Aliyan

153	DGD Tank Road, MPCC, Ist Floor, Gali No.4, Tank Road, New Delhi- 110005	Yes	No	No	Construction Co. With date of start as 22.12.2018 & date of completion as
154	DGD Gulabi Bagh, DA Flats, Gulabi Bagh Delhi-110007.	Yes	-	No	17.09.2019. The accessibility work of
155	DGD Dujana House, Gali Chitli Quabar Jama Masjid, Delhi-110006	Yes	-	No	 dispensary is included in remodeling work of dispensary.
156	DGD Suiwalan, Health Centre SCP 758/X Gali Wakilwali, Suiwalan, Delhi-110006	Yes	-	No	-
157	DGD Chamelian Road, 6562/13, Behind Filmistan Cinema, Delhi- 110006	Yes	-	No	
158	DGD Hindustani Dawakhana, 1404, Gali Qasim Jan, Ballimaran, Delhi- 110006	Yes	-	No	
159	DGD, Madanpur Khadar-2	Yes	-		
160	DGD, Gautampuri, Badarpur	Yes	-		
161	DGD, Dr. N.C. Joshi Memorial Polyclinic	Yes	-		-
162	DGD Shahzada Bagh, Near Tent Wali Masjid, Delhi-110035	Yes	-	No	-
163	DGD Anand Parbat, Gali No.16, Nai Basti, Anand Parbat, Delhi-110005	Yes	-	No	Disability Audit has
164	DGD Sarai Rohilla: 01 to 08, Chandershekhar Azad Colony, Delhi.	Yes	-	No	been conducted by the agency. Tentative date for completion by 06/2019 subject to
165	DGD Majnu Ka Tilla, Ist floor Community Cenre, Majnu ka Tilla, Delhi-110054	Yes	-	No	availability of funds from the client
166	DGD Old Sectt. Alipur Road, Sham Nath Marg, back of verandah of Old Sectt. Delhi-110054.	Yes	-	No	Disability Audit has been conducted by the agency. Tentative date
167	DGD Tis Hazari, Room No.141, Tis Hazari Court Complex, Delhi.	Yes	-	No	for completion by 06/2019 subject to availability of funds from the client
168	DGD Tis Hazari Court Complex, Near Lawyers Chambers, Delhi.	Yes	-	No	
169	DGD Gali Guliyan, Paiwalan, Maduras Chowk, Near Jama Masjid, Police Station, Delhi-110006	Yes	-	No	No space is available for retrofitting toilet work.

170	DGD Ajmeri Gate, MPCC, Ist Floor, 4528, Gali Sahatara, Delhi-110006	Yes	_	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
171	DGD Gali Samosan, Ist floor, Community Centre, Faras Khana, Delhi-110006	Yes		No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
172	DGD Nabi Karim, SCP Gali No.4, Baghichi Alaudin, Pahar Ganj, New Delhi-110055	Yes		No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
173	DGD Pahar Ganj, 4488, Shahid Bhagat Singh Gali, Shora Kothi, New Delhi-110055	Yes	-	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
174	DGD Rehgharpura, MPCC, Ist floor, 100 Qtrs. Jagivan Niwas, Vishnu Marg, Karol Bagh, New Delhi- 110005	Yes	-	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.

175	Seed PUHC: Jagatpur, H.No2, Village Jagatpur, Khasra no.308, Jagatpur Extn. Timarpur Delhi- 110084 (Rented building)	Yes	-	No	This dispensary is running in a rented building.
176	DGD Wazirabad, Plot no.1, Street No.3, Main Road Wazirabad Village, Delhi-110054 (Rented building).	Yes	No	No	This dispensary is running in a rented building.
177	DGD Pul Bangash, Nawabganj, Near Azad Market Crossing, Delhi-110006 (Rented building)	Yes	No	No	This dispensary is running in a rented building.
178	DGD Motia Khan, SCP Opp. 68-69, Janta Market, Jhandewalan Mandi, New Delhi-110055	Yes	No	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
179	DGD Delhi Sachiwalaya, Room No.206, C-wing, Players Building, 2 nd floor, New Delhi-110001	Yes	No	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
180	DGD Patiala House Court, Patiala House Court Complex, Tilak Marg, New Delhi-110001	Yes	No	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
181	DGD Supreme Court of India, Supreme Court of India, Tilak Marg, New Delhi-110001	Yes	No	No	Audit report from audit committee has been received. The estimates are under process of submission by 20.01.2019. The work is likely to be completed by 06/2019

					subject to receipt of sanction & funds from the client department.
182	DGD Gurmandi, MCD Building, Rajpura Gurmandi, Delhi.	Yes	No	No	This dispensary is running in a rented building.
183	DGD Model Town, DDA Flats, Part- I, Model Town, Delhi-110009	Yes	No	No	This dispensary is running in a rented building.
HMD (Nor	th), PWD				
184	Maharishi Valmiki Hospital, Poot khurd	Yes	No	No	Audit Conducted. Estimate will be submitted by 02/2019 and Wok will be completed within 6 month after reciept of A/A & E/S. Tentative date for compliance is 08/2019.
185	DGD Keshavpuram, B-4 Block: B- 4, Keshavpuram, Near Tyagi Public School, Delhi-52	Yes	No	No	
186	DGD, Hirankudna	Yes	No		
187	DGD, Jwalapuri		No		
188	DGD Wazirpur, PH-III: Wazirpur, PH-III, Sawan Park, Near Post Office, Delhi	Yes	No	No	
189	DGD Ashok Vihar, H-Block: H- Block, (Near Mont Fort School) Phase-1, Ashok Vihar, Delhi-52	Yes	No	No	 Work for remodeling of dispensary has been awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of
190	DGD Sangam Park: Sangam Park, Near Rana Pratap Bagh, Delhi-07	Yes	No	No	completion as 05.04.2019. The
191	DGD Saraswati Vihar: C-Block, Saraswati Vihar, Delhi-34	Yes	No	No	accessibility work of dispensary is included in remodeling work of
192	DGD Sector-2, Rohini: Near Avantika, DGD Building, Sector-2, Rohini, Delhi	Yes	No	No	dispensary.
193	DGD Sector-13, Rohini: Near Bhagwati Hospital, DGD Building, Sector-13, Rohini, Delhi.	Yes	No	No	
194	DGD Prashant Vihar: B-Block, Prashant Vihar, Near Agarwal Dharamshala, Delhi-85	Yes	No	No	

195	DGD Sector-8, Rohini: C-8, Near Church, Rohini, Delhi-85	Yes	No	No	
196	DGD Sultanpuri: B-3 Block, Resettlement colony, Sultanpiri, Delhi-83	Yes	No	No	
197	DGD Mangolpuri: A-Block, Mangolpuri, Resettlement Colony, Delhi.	Yes	No	No	Work for remodeling of dispensary has been
198	DGD Sector-21, Rohini	Yes	No	No	awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of
199	DGD Sector-18, Rohini, Delhi-85	Yes	No	No	 completion as 05.04.2019. The accessibility work of dispensary is included
200	DGD Pitampura: CD Block, Vishaka Enclave, Delhi-34	Yes	No	No	in remodeling work of dispensary.
201	DGD Shalimar Bagh BB Block: BB Block, Shalimar Bagh, LIG Flats, Delhi-52	Yes	No	No	
202	DGD Shalimar Bagh AC Block: AC- 1, Shalimar Bagh, Delhi-88	Yes	No	No	-
203	DGD Polyclinic: Sector-4, Rohini, Delhi	Yes	No	No	
204	DGD Shakurpur: Block-I, DDA Resettlement Colony, Delhi-34	Yes	No	No	Accessibility audit has been conducted and
205	DGD Wazirpur J.J. Colony: K-Block, Wazirpur, J.J. Colony, Delhi	Yes	No	No	Reports received. Estimate has been submitted to the client
206	DGD Keshavpuram,C-7 Block: C-7, Keshavpuram, Near Gurudwara, Delhi-35	Yes	No	No	for sanction. Tentative date for completion of work is kept as 06/2019 subject to receipt of
207	DGD Wazirpur Industrial Area: B Block, Wazirpur Ind. Area, Delhi	Yes	No	No	sanction and funds.
208	DGD Mukhmailpur: Village Mukhmailpur	Yes	No	No	Accessibility audit has been conducted and
209	DGD Jahangirpuri H Block: Jahangirpuri H Block, Resettlement Colony, Near BJRM Hospital, Delhi- 33	Yes	No	No	 Reports received. Estimate has been submitted to the client for sanction. Tentative date for completion of work is kept as 06/2019 subject to receipt of sanction and funds.

210	DGD Bhalawa JJ Colony: Block D1, Behind MCD Primary School, Bhalaswa JJ Dairy, Delhi	Yes	No	No	Accessibility audit has been conducted and Reports received.
211	DGD Bhalaswa Dairy: Kalender Colony, Bhalaswa Dairy	Yes	No	No	Estimate has been submitted to the client for sanction. Tentative
212	DGD Jahangirpuri B Block: Jahangirpuri B Block, Near BJRM Hospital, Delhi-33	Yes	No	No	date for completion of work is kept as 06/2019 subject to receipt of sanction and funds.
213	DGD Sarai Pipalthala, Azadpur	Yes	No	No	sanction and runds.
214	DGD Rohini Court: Rohini Court Complex, Delhi.	Yes	No	No	
215	DGD Savda Ghevra: Savda Ghevra, Delhi	Yes	No	No	Accessibility audit has been conducted and
216	DGD Narela: Punjabi Colony, Narela, Delhi-40	Yes	No	No	 Reports received. Estimate has been submitted to the client for sanction. Tortativa
217	DGD Bhorgarh: Village Bhorgarh, Narela, Delhi-40	Yes	No	No	for sanction. Tentative date for completion of work is kept as 06/2019 subject to receipt of
218	DGD Inderlok, DDA Community Hall Building, Ist & 2 nd floor, Inderlok, Delhi-110035.	Yes	-	No	subject to receipt of sanction and funds.
PWD Eas	t Health Division		1 1		
219	Health Centre cum Maternity Hospital, Kanti Nagar	Yes	-	-	Audit Conducted. Estimate will be submited by 02/2019. Wok will be completed within 6 month after reciept of A/A & E/S.
220	DGD, Kalyan Vas	Yes			
221	DGD, Bhajanpura	Yes			Work for remodeling of
222	DGD, Yamuna Vihar, B-2 Block, Delhi-53	Yes	-		 dispensary has been awarded to Sh Kamal Singh With date of start
223	DGD, Vasundhra Enclave, Near Mamta Public School, Delhi.	Yes	-		as 05.12.2018 & date of completion as 05.04.2019. The accessibility work of dispensary is included in remodeling work of dispensary.
224	DGD, Bank Enclave, Delhi. (Opp. House No. 75 Near Park)	Yes	-		
225	DGD Karkardooma: Opp. Saini Enclave, LSC, Karkardooma, Delhi-92 (12 Hours Double Shift)	Yes	-		
226	DGD Geeta Colony, 12/113, Geeta Colony, Delhi-31	Yes	-		Work for remodeling of dispensary has been

227	DGD, New Lahore, Shastri Nagar, Deputy Commissioner (East) office, Delhi-31	Yes	-	awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of completion as
228	DGD, Shiv Vihar Tiraha, SPS Double Storey Building, Musftabad, Delhi-94	Yes	-	05.04.2019. The accessibility work of dispensary is included
229	DGD, Khajoori Khas Near Sarvodaya Vidhyalaya, Delhi-94	Yes	-	in remodeling work of dispensary.
230	DGD, Gautampuri, Gali No.7, Jafrabad, Seelampur, Delhi-53	Yes	-	
231	DGD, Arvind Nagar, Ghonda Chowk, Gamri Road, Delhi-53	Yes	-	Work for remodeling of dispensary has been awarded to Sh Kamal
232	DGD, Himmatpuri, Block-32, Himmaatpuri, Delhi-91	Yes	-	Singh With date of start as 05.12.2018 & date of
233	DGD, I.P. Extn. Behind Hasanpur DTC Bus Depot, Opp. Sidh Apartment, I.P. Extn.Delhi-91.	Yes	-	completion as 05.04.2019. The accessibility work of dispensary is included
234	DGD Kanti Nagar, Health Centre cum Maternity Hospitla Building , Kanti Nagar, Delhi-51	Yes	-	in remodeling work of dispensary.
235	DGD Vivek Vihar, B-1B, Vivek Vihar, Phase-I, Delhi-95.	Yes	-	Work for remodeling of dispensary has been awarded to Sh Kamal
236	DGD , Mayur Vihar, Ph- III(Kondli) , Ph-III, Kondli, Delhi- 96	Yes	-	Singh With date of start as 05.12.2018 & date of completion as 05.04.2019. The
237	DGD Suraj Mal Vihar: A- Block, Suraj Mal Vihar, Delhi-92	Yes	-	accessibility work of dispensary is included in remodeling work of dispensary.
238	DGD, Dilshad Garden, A-13/G-I, DDA Flats, Dilshad Garden, Delhi- 95	Yes	-	
239	DGD, Old Seema Puri, E-Block, Behind Main Bus Stand, Gol Chakkar, Old Seemapuri, Delhi-95	Yes	-	Disability Audit has been conducted by the agency. The work will
240	DGD, Nand Nagari, A-2 Block Nand Nagari, Delhi-93	Yes	-	be started after receipt of A/A & E/S. The work is likely to be
241	DGD, Nand Nagari, Extension, F-2, Block Sunder Nagari, Delhi-93	Yes	-	completed by 06/2019 subject to availability of funds from the client
242	DGD, Seelampur, 337, Double Storey, Welcome, near DCP Office, Delhi-53	Yes	-	

243	DGD, Mayur Vihar 436-A, 437 A & B, MIG Flats, Mayur Vihar, Ph-I, Delhi	Yes	-		Disability Audit has been conducted by the agency. Tentative date
244	DGD, Trilokpuri, Bl-V, Near Chand Cinema, Trilokpuri, Delhi-91	Yes	-		for completion by 06/2019 subject to availability of funds
245	DGD, Kalyanpuri 1/1, Khichripur, Delhi-91	Yes	-		from the client
246	DGD, Shashi Garden, Basti Vikas Kendra, Pt. Bismil Camp , Shashi Garden, Delhi-91	Yes	-		Disability Audit has been conducted by the agency. The work will be started after receipt
247	DGD, Mandawali, Faizalpur, Delhi- 92	Yes	-		of A/A & E/S. The work is likely to be completed by 06/2019
248	DGD Pandav Nagar, B-28, Delhi	Yes	-		subject to availability of funds from the client.
249	DGD Karkardooma Court Complex, Karkardooma Court, Delhi.	Yes	-		Disability Audit has been conducted by the agency. The work will
250	Nabi Karim Dispensary	Yes	-		be started after receipt
251	Sora Kothi Dispensary	Yes	-		of A/A & E/S. The
252	DGD Pandav Nagar, B-28, Delhi	Yes	-		work is likely to be completed by 06/2019 subject to availability of funds from the client.
253	DGD Mukesh Nagar, Community centre, Mukesh Nagar, Delhi-32	Yes	-		Disability Audit has been conducted by the
254	DGD Jhilmil, Basti Vikas Kendra, B- Block, Jhilmil, Delhi-110095	Yes	-		 agency. Tentative date for completion by 06/2019 subject to availability of funds from the client.
PWD South	h-West Health Division				
255	DGD, Batla House	Yes	-	No	
256	DGD – Ambedkar nagar (Dakshin Puri)	Yes	-	No	Work for remodeling of
257	DGD – Chhatarpur	Yes	-	No	dispensary has been
258	DGD – PVR Saket	Yes	-	No	awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of
259	DGD- Begumpur	Yes	-	No	completion as 05.04.2019. The accessibility work of dispensary is included
260	DGD – Ber Sarai	Yes	-	No	in remodeling work of
261	DGD – Chirag Delhi	Yes	-	No	dispensary.
262	DGD – Madangir	Yes	-	No	
263	DGD, Pandwala Kalan	Yes	-	No	

264	DGD Nangal Raya: Near Govt. Boys Sr. Sec. School, D – Block, Janakpuri, DDA Commercial Centre Nangal Raya, Delhi – 46 (12 Hours Double Shift)	Yes	-	No	Work for remodeling of dispensary has been awarded to Sh Kamal Singh With date of start
265	DGD Janakpuri (A-4A): A-4/A Block,Sardar Mota singh marg,Near Chander nagar,Janak puri New Delhi- 110058	Yes	-	No	as 05.12.2018 & date of completion as 05.04.2019. The accessibility work of dispensary is included
266	DGD Dwarka Sector-17: Near CRPF School, Sector – 17, Dwarka, New Delhi – 75	Yes	-	No	in remodeling work of dispensary.
267	DGD Dwarka Sector-14: Near Sec- 14, Metro Station, New Delhi-78	Yes	-	No	Work for remodeling of dispensary has been
268	DGD Dwarka Sector – 12: Opposite Bensups Hospital, Sector – 12, Dwarka, New Delhi – 75	Yes	-	No	 awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of completion as 05.04.2019. The accessibility work of dispensary is included in remodeling work of
269	DGD Dwarka Sector – 19: Near Ambrahi Village Bus Stand, Sector – 19, Dwarka, New Delhi – 75	Yes	-	No	dispensary.
270	DGD Dwarka Sector – 10: Near Golok Dham, Sector – 10, Dwarka, New Delhi – 75	Yes	-	No	Work for remodeling of dispensary has been
271	DGD Raj Nagar Part-II: Near Dada Dev Bus Stand, (Mother Dairy), Sector-8 Dwarka, New Delhi	Yes	-	No	 awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of completion as 05.04.2019. The accessibility work of dispensary is included in remodeling work of dispensary.
272	DGD Mangla Puri: Mangla Puri Sadh Nagar, New Delhi	Yes	-	No	
273	DGD Dwarka Sector – 2: Near Bhaskaracharya College, Sector – 2, Dwarka, New Delhi	Yes	-	No	
274	DGD, Basant Gaon	Yes	-	No	
275	DGD Vikaspuri: KG-1 Block,Vikas Puri,New Delhi-18	Yes	-	No	Work for remodeling of dispensary has been

276	DGD Chowkhandi: DGD Chowkhandi B- Block Near Gurudwara,J J Colony, Chowkhandi,New Delhi-110018	Yes	-	No	awarded to Sh Kamal Singh With date of start as 05.12.2018 & date of completion as 05.04.2019. The
277	DGD Tilak Vihar: Govt. Dispensary Building Near police post, Tilak Vihar New Delhi-110018	Yes	-	No	accessibility work of dispensary is included in remodeling work of dispensary.
278	DGD, Gharhi	Yes	_	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (SE) PVR Saket vide this office letter of even no. 2161 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
279	DGD, Kalka Ji	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (SE) PVR Saket vide this office letter of even no. 2161 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
280	DGD, Sun Light Colony	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019

281	DGD, Tej Pur	Yes	-	No	Pre-audit has been done and audit report has alos been submitted. P.E./D.E. has been prepared and submitted to MS GGSH vide this office letter of even No. 2138 dated 01.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subjected to receipt of sanction & funds from the client.
282	DGD, Sarai Kala Khan	Yes	_	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (SE) PVR Saket vide this office letter of even no. 2161 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
283	DGD, Motibagh (Shastri Market)	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (SE) PVR Saket vide this office letter of even no. 2161 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
284	DGD, Shri Niwas Puri	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019

	DGD – Khanpur	Yes			Tender has been receipt
					and work likely started
285			-	No	by 16/01/2019 and
					completed by
					30/06/2019
	DGD – Jaunapur	Yes			Pre-Audit has been
					done and Audit report
					has also been submitted.
					P.E/D.E. has been
					prepared and submitted
					to CDMO (South) vide this office letter of even
					no. 2334 dated
286			-	No	18.12.2018 for sanction
					of competent authority.
					Work related to
					accessibility is likely to
					be completed by
					06/2019 subject to
					receipt of sanction &
					funds from the client.
	DGD – Mahipalpur	Yes			Pre-Audit has been
					done and Audit report
				has also been submitted.	
				P.E/D.E. has been	
				prepared and submitted	
				to CDMO (South) vide	
					this office letter of even no. 2334 dated
287			-	No	18.12.2018 for sanction
					of competent authority.
					Work related to
					accessibility is likely to
					be completed by
					06/2019 subject to
					receipt of sanction &
					funds from the client.
	DGD - Saket Court Complex	Yes			Pre-Audit has been
					done and Audit report
					has also been submitted.
					P.E/D.E. has been
					prepared and submitted to CDMO (South) vide
					this office letter of even
288				• -	no. 2334 dated
			-	No	18.12.2018 for sanction
					of competent authority.
					Work related to
					accessibility is likely to
					be completed by
					06/2019 subject to
					receipt of sanction &
					funds from the client.

289	DGD, Budh Nagar	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (West) vide this office letter of even no. 2299 dated 15.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
290	DGD – Rajkori	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/201
291	DGD, Rawta	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
292	DGD, Mundhela Khurd	Yes	_	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (South) vide this office letter of even no. 2334 dated 18.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
293	DGD, Chhawla	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (South) vide this office letter of even no. 2334 dated 18.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction &

					funds from the client.
294	DGD, Nangloi	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
295	DGD Tihar Jail Complex: TEWA Building,Tihar Jail Complex, Hari Nagar,New Delhi-110058	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO Sec-2 Dwarka vide this office letter of even no. 2163 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client
296	DGD Mayapuri: Near Rewadi Railway Line, BVK Mayapuri-II, Delhi – 64	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO Sec-2 Dwarka vide this office letter of even no. 2163 dated 05.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client
297	DGD Shiv Vihar: Shiv Vihar,Hastsal, Uttam Nagar New Delhi-110059	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019

298	DGD Janakpuri(C4B): Post Office Compound,Opp. Maharaja Suraj Mal College,Behind Fire Brigade Stn.C- 4/B Janak Puri New Delhi-110058	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
299	DGD, Sadhnagar	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
300	DGD, Bakkarwala	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
301	DGD Dwrka Court, Inside Court Complex, Dwarka, New Delhi – 110075	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
302	DGD, Inderpuri	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
303	DGD, Budhu Nagar	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
304	DGD, Baljit Nagar	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (West) vide this office letter of even no. 2299 dated 15.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.

305	DGD, Ranjit Nagar	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (West) vide this office letter of even no. 2299 dated 15.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2010 subject to
306	DGD, New Ranjit Nagar	Yes	-	No	06/2019 subject to receipt of sanction & funds from the client.
307	DGD, Prem Nagar	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to CDMO (West) vide this office letter of even no. 2299 dated 15.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.
308	DGD, Paschim Vihar A-2 Block	Yes	_	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to MS GGSH vide this office letter of even no. 2138 dated 01.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client.

309	DGD, Madipur	Yes	_	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. has been prepared and submitted to MS GGSH vide this office letter of even no. 2138 dated 01.12.2018 for sanction of competent authority. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client. Pre-Audit has been
310	DGD, Raghubir Nagar	ies	-	No	done and Audit report has also been submitted. P.E/D.E. is under process. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from client department.
311	DGD Khyala: A- Block,Near SBI,Khyala New Delhi- 110018	Yes	-	No	Tender has been receipt and work likely started by 16/01/2019 and completed by 30/06/2019
312	DGD Paschim Puri	Yes	-	No	Pre-Audit has been done and Audit report has also been submitted. P.E/D.E. is under process. Work related to accessibility is likely to be completed by 06/2019 subject to receipt of sanction & funds from client department.
PWD North Zo North Circle	ne				
North Circle					

313	Gulabi Bagh (DA flats) M-3221 D.A. Flats Gulabi Bagh (Type I = 856) (Type II = 264) (Type III = 48) Maintenance Pool (T-I)= 7 (T-II) = 2 (T-III) = 2 (T-IV) = 13 Enquire Office Total - 1181	Yes	_	No	Audit report from audit committee has been received. The estimates are under process for submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
314	Sindhora Khurd, Gulabi Bagh (M- 3222) (Type II = 408) (Type B = 132) (Type C = 144) (Type III = 66) (Type IV Old = 75) (Type IV New = 135) (Type IV Special = 15) Total - 975	Yes	-	No	Audit report from audit committee has been received. The estimates are under process for submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
315	Sindhora Kalan (M-3223) Type-I (A) = 64 (Double Storyed) Type-II (B) = 32 (Double Storyed) Type-III (C) = 144 (Four Storyed) Maintenance Pool = 12 Type $- A = 6$ Type $- B = 4$ Type $- C = 2$ Total $- 252$	Yes	_	No	Audit report from audit committee has been received. The estimates are under process for submission by 20.01.2019. The work is likely to be completed by 06/2019 subject to receipt of sanction & funds from the client department.
316	Model Town officers flats (NB-13) Model Town, Officer's D.A. Flats 80 Nos. Type -3 = 48 Nos. Type -4 = 24 Nos. Type -5 = 8 Nos. Total = 80 Nos.	Yes	-	No	Estiamte is under process and will be submited to competent authority by 02/2019. Wok will be completed within 6 month after reciept of A/A & E/S. Work related to accessibility is likely to be completed by 09/2019.

317	Type-V/VI Qtrs. For Judicial Statt at Sec26, Rohini, Delhi		_	Yes-	This building is having all disability friendly features such as Handrail Braile buttons, voice announcement system in the lift. Post construction audit will got conducted by 03/2019
318	Chhatrasal stadium	Yes	-	No	Estiamte is under process and will be submited to competent authority by 02/2019. Wok will be completed
319	Children Home Alipur	Yes	-	No	within 6 month after
320	Beggar Home, Lampur	Yes	-	No	reciept of A/A & E/S. Work related to
321	Asha Deep Nerala	Yes	-	No	accessibility is likely to
322	Beggar Home, Lampur	Yes	-	No	be completed by 09/2019.
Delhi Polic	<u>e Buildings</u>				
North Circ	le				
320	PCR Colony, Model Town	Yes	-	No	Audit has been done
321	Gulabi Bagh Police Station	Yes	-	No	and audit report has been submitted.
322	Sabzi Mandi Police Station	Yes	-	No	Estimate will be submitted to client by
323	Sarai Rohilla Police Station	Yes	-	No	02/2019 and work related to
324	Jahangir Puri Police Station	Yes	-	No	accessibility is likely
325	Model Town Police Station	Yes	-	No	to be completed by 06/2019 subject to
326	Model Town Dog Squad	Yes	-	No	reciept of sanction and release of fund.
West Circ	cle				
327	Police Station Kirti Nagar, New Delhi	Yes	-	Yes (partly)	Audit has been done and audit report has been submitted. Work
328	Police Station Uttam Nagar, New Delhi	Yes	-	No	related to accessibility is likely to be completed by 06/2019
329	Police Station Moti Nagar, New Delhi	Yes	-	No	Ramp with side railing is existing at entry gate.
330	Police Station Nangloi, New Delhi	Yes	-	No	Building can be made fully disable friendly
331	Police Station Tilak Nagar New Delhi	Yes	-	Yes (partly)	after disability audit is conducted and work

332	Police Station Vikaspuri, New Delhi	Yes	-	No	will be executed accordingly on receipt of A/A & E/S from client department. Target date for compliance is kept as 06/2019.			
333	DAP Line, Police Colony Vikas Puri	Yes	_	Yes (Partly)	Audit to make the building disabled friendly has been got conducted and audit report has been submitted to the various client departments and preperation of detailed estimate for obtaining A/A & E/S is under prepration and will be submitted by 30/09/2018. Tantative date for completion of work kept as 06/2019 subject to receipt of sanction and availability of funds from the client department.			
334	Police Station Punjabi Bagh,New Delhi	Yes	-	Yes (partly)	No need to conduct the Disability Audit as the Disability Audit act			
335	Police Station Maya Puri, New Delhi	Yes	-	Yes (partly)	Disability Audit got conduced for the adjoining / similar			
336	Police Station Patel Nagar, New Delhi	Yes	-	Yes (partly)	buildings and the estimate is under preperation for			
337	Police Station Rajouri Garden, New Delhi	Yes	-	No	submission to client deparatment for obtaining A/A & E/S.			
338	Police Station Hari Nagar, New Delhi	Yes	-	Yes (partly)	Tantative date for completion of work			
339	Police Station Janakpuri New Delhi	Yes	-	Yes (partly)	kept as 06/2019 subject to receipt of sanction and availability of funds			
340	340 Police Station Mundka, New Delhi		-	Yes (partly)	from the client department.			
PWD Circ	PWD Circle (Central & New Delhi)							
341	Police Station Civil Lines	Yes	-		P.E. an amount of Rs. 85,34,900/- sent to Dy.			
342	NPL Kingsway Camp	Yes	-		Commissioner of Police (L&B Cell) PHQ vide letter No- 23(211)/CBMD M- 321/PWD/2252 Dated 24.09.2018 for obtaining of A/A &			

343	Police Station, Model Town	Yes	-		E/S. Target date for
	Residential Quarter Civil lines, Delhi				completion of work is 06/2019 subject to
344		Yes	-		receipt of approval and
					funds from client.
PWD Circ	ele North-East				
345	PTS Wazirabad	Yes	-	Partly disable friendly	Audit contucted. Estimate will be submitted to client by 02/2016. Target date for completion of work is 30/09/2019.
South C	ircle				
346	DCP 7th Btn PTS Malviya Nagar (Non-Residential)	Yes	-		
347	DC office Saket	Yes	-		Audit contucted. Estimate will be
348	Hauz Khas Police Colony (Non- Residential)	Yes	-		submitted to client by 02/2016. Target date for
349	Police Station	Yes	-		completion of work is 30/09/2019.
350	Police Station, Malviya Nagar, New Delhi	Yes	-		
South-Ea	st Circle				
351	Police Station Amar Colony	Yes	-		
352	Police Station Friends Colony	Yes	-		
353	Police Station Sarita Vihar	Yes	-		
354	Police Station FRRO Police Line	Yes	-		
355	Police Station Greater Kailash	Yes	-		
356	Police Station Nizamuddin	Yes	-		Audit contucted.
357	Police Station Lajpat Nagar	Yes	-		Estimate will be
358	Police Station Jamia Nagar	Yes	-		submitted to client by 02/2016. Target date
359	Police Station Shaheen Bagh	Yes	-		for completion of
360	Police Station Kalkaji	Yes	-		work is 30/09/2019.
361	Police Station Sunlight Colony	Yes	-		
362	Police Station Sriniwas Puri	Yes	-		
363 Police Station Special Cell Lodhi Road		Yes	-		
364	Police Station Sukhdev Vihar	Yes	-		
365	Police Station Zamrud Pur	Yes	-		Audit contucted.
366	Police Station at C.R. Park	Yes	-		Estimate will be
367	Police Station at Kotla Mubarak Pur	Yes	-		submitted to client by 02/2016. Target date for
368 Police Station Defence Colony (L/Branch)		Yes	-		completion of work is 30/09/2019.

369	Police Station at Badarpur	Yes	-			
370 Police Post Pul Prehlad Pur, New Delhi		Yes	-			
Project C	ircle				-	
371	Tilak Marg Police Station	Yes	-			
372	Parliament Police Station	Yes	-		Audit contucted. Estimate will be	
373	Mandir Marg Police Station	Yes	-		submitted to client by 02/2016. Target date for	
374	Barakhamba Police Station	Yes	-		completion of work is 30/09/2019.	
375	Police Station and Police colony Paharganj	Yes	-			
376	Police Colony, Ahata Kidara	Yes	-	No	Audit contucted.	
377	Police Station, Karol Bagh	Yes	-	No	Estimate will be submitted to client by	
378	Police Station, Prasad Nagar	Yes	-	No	– 02/2016. Target date for completion of work is	
379	Police Station, D.B. Gupta Road	Yes	-	No		
380	Police Colony, Tilak Marg	Yes	-	No		
381	Police Station, Connaught Place	Yes	-	No		
382	Parliament Street Police Station	Yes	-	No	_	
383	Tilak Marg Police Station	Yes	-	No		
384	Mandir Marg Police Station	Yes	-	No	Audit contucted.	
385	Barakhamba Police Station	Yes	-	No	Estimate will be submitted to client by	
386	Police Bhawan	Yes	-	No	02/2016. Target date for completion of work is	
387	Police Station Jama Masjid	Yes	-	No	30/09/2019.	
388	Police Station, Kashmere Gate.	Yes	-	No	1	
389	Police Station, Chandni Mahal.	Yes	-	No		
390	Police Station, Chandni chowk.	Yes	-	No		
391	Police Station, Kamla market.	Yes	-	No	1	

PWD South Zone South Circle

South-West Circle

South-west	t Circle			
392	PTS/PTC Jharoda Kalan, New Delhi	Yes	-	Disability Audit has been conducted by
393	PTS Sec-9 Dwarka, New Delhi.	Yes	-	the agency and
394	Police Thana Rajender Nagar	Yes	-	estimate will be
395	Police Station, Chanakaya Puri, New Delhi.	Yes	-	submitted to the client department by 15.03.2019 for
396	Police Station Sector-12 R. K. Puram, New Delhi.	Yes	-	getting A/A & E/S and work will be started
397	Police Station, Sarojini Nagar, New Delhi.	Yes	-	afer receipt of A/A & E/S. Tentative date for completion kept
398	Police Station Dhaula Khaun	Yes	-	as 09/2019 subject
399	Thana Jafferpur	Yes	-	to availability of
400	Thana Najafgarh	Yes	-	funds from the client
401	Security Line E Block Krishna Maman Marg, New Delhi.	Yes	-	Disability Audit has been conducted by
402	Prime Minister Security line, Vinay Marg, Chanakaya Puri, New Delhi.	Yes	-	the agency and estimate will be submitted to the
403	7th Bn. Compound, Teen Murti, Chanakaya Puri, New Delhi.	Yes	-	client department by 15.03.2019 for getting A/A & E/S
404	CRO building sec-8 RK Puram	Yes	-	and work will be
405	Crime woman cell Nanakpura	Yes	-	started afer receipt of
406	Traffic police compound near Tara mandal, Chanakaya Puri, New Delhi.	Yes	-	A/A & E/S. Tentative date for completion kept as 09/2019 subject to availability
407	Police Colony Sec-13 Dwarka, New Delhi	Yes	-	of funds from the client
408	Police Colony, Sec-16 A Dwarka	Yes	-	Disability Audit has
409	Police Colony, 16 B Dwarka	Yes	-	been conducted by
410	Police Colony Sec-16 (PHQ)	Yes	-	the agency and
411	Police Colony Sector-12 R. K. Puram, New Delhi.	Yes	-	estimate will be submitted to the client department by
412	Police Colony Mehram Nagar	Yes	-	15.03.2019 for
413	Police colony Sarojini Nagar.		-	getting A/A & E/S
414	Police Colony Sec-13 Dwarka	Yes	-	and work will be started afer receipt of
415	Ashoka Police Line Chanakaya Puri, New Delih.	Yes	-	A/A & E/S. Tentative date for completion

416	Police Colony Chanakyapuri	Yes	-		kept as 09/2019
417	Traffic Police Compound Chanakyapuri	Yes	-		subject to availability of funds from the client
PWD Circl	le North-West				
418	Police Station, Paschim Vihar, Delhi & Police Colony.	Yes	-	No	
419	DCP, Outer District, Admn. Block, Police Line, Pitampura, Delhi & Police Colony.	Yes	-	No	Audit has been
420	Police Station, Mangolpuri, Delhi & Police Colony.	Yes	-	No	conducted. Estimate will be submitted to
421	Police Station, Sultanpuri, Delhi & Police Colony.		-	No	client by 02/2019 and work will be completed within 6
422	Police Station, Kanjhawla, Delhi & Police Colony.		-	No	months after reciept of A/A & E/S
423	Police Station Aman Vihar, Delhi & Police Colony.		-	Yes	
424	Police Station Begampur, Delhi & Police Colony.	Yes	-	Yes	

	e of old Buildin conducted for accessibility	comp	olyin	g the requ			
Sl.No.	Name and location of building	Disability Audit conducted		Audit		Whether building is now disable	Status
	building	Yes	No	friendly			
1	2	3	4	5	6		
West C	ircle						
1	Welfare Commissioner Delhi Labour Welfare board, Hari Nagar, New Delhi		No	Yes (Partly)	Estimate is being prepared based on the audit report of similar buildings. Tentative date for		
2	Asstt. Labour Commissioner, Pratap Nagar, New Delhi		No	Yes (Partly)	compliance is 06/2019 subject to receipt of sanction and availibility of funds from the client.		
3	72 DA Flats, Mahavir Nagar, Vikas Puri, New Delhi		No	Yes (Partly)			
4	ITI (W) Hastsal		No	Yes (Partly)	Estimate is being prepared based		
5	Fire Station, Jawalapuri		No	Yes (Partly)	on the audit report of similar buildings. Tentative date for		
6	Fire Station, Jawalapuri		No	Yes (Partly)	compliance is 06/2019 subject to		
7	Fire Station, Paschim Vihar		No	Yes (Partly)	receipt of sanction and availibilty of funds from the client.		
8	Fire Station, Paschim Vihar		No	Yes (Partly)			
9	Fire Station, Tikri Kalan		No	Yes (Partly)			
	East Zone						
North (
East Ci			I	1			
10	Delhi Sachivalaya Building, New Delhi.		No	Yes (Partly)	Disability audit is being done by		
11	Mahrishi Valmiki College		No	Yes (Partly)	Sr. Architect, PWD. After receipt of audit report, compliance of		
12	A.I.A.C.T.R., Geeta Colony		No	Yes (Partly)	requirement for persons with disability will be done by		
13	D.M. office, Geeta Colony, Delhi.		No	Yes (Partly)	03/2019.		

14	Old Age Home, Geeta Colony, Delhi.		No	Yes (Partly)		
15	Deaf & Dumb, School Mayur Vihar Phase-I, Delhi.		No	Yes (Partly)		
16	Gaumukh apartment police colony kaushambi Gzb.		No	Yes (Partly)	Tentative date for compliance is March 2019 subject to receipt of sanction and availibility of funds	
17	Fire station mandawali		No	Yes (Partly)	from the client.	
18	AIT Shakarpur		No	Yes (Partly)		
19	BPIBS Shakarpur		No	Yes (Partly)		
20	Police Station Jagatpuri		No	Yes (Partly)	1	
21	Fire Station Laxmi Nagar		No	Yes (Partly)		
22	Fire Station Mayur Place		No	Yes (Partly)		
Shahd	ra Circle					
23	Karkardooma Judges residential Complex	-	No	Yes		
24	DIET	-	No	Yes		
25	Employment Exchange	-	No	Yes	Tender for conducting	
26	Deputy Labour Commisioner office	-	No	Yes	accessibility audit have been called but no bidder participated. Tenders have been recalled to be	
27	DIET, Dilshad Garden	-	No	Yes	opened.	
28	HLTB (Leprosy Complex, Tahirpur)	-	No	Yes	Action will be taken after reciept of audit report from audit committee. Work will be	
29	Const. of Legal Metrological Lab (weight and measurment), Vishwash Nagar	-	No	Yes	completed within 6 month after reciept of audit report. These buildings have been given top priority for audit and will be	
30	Dept. of Social Welfare, Sunder Nagri	-	No	Yes	completed at eariliast possible say by 03/2019	
31	Sanskar Ashram, Dilshad Garden	-	No	Yes		
32	I.T.I Vivek Vihar	-	No	Yes		
South	Circle					
33	Fire Station Vasant Kunj		No	Yes	Tenders has been received and the work award will be soon for conducting audit & submission of audit report for building. Action will be taken after reciept of audit report from audit committee.	
34	Plice Colony at Sector-4, R.K. Puram & Vasant Kunj		No	No		
35	Fire Station Plot No. 10, Shopping Mall DDA, Vasant Kunj, New Delhi		No	No	These buildings have been given top priority and compliance will be done by March 2019 subject to receipt of sanction & funds from the client.	

36	Social Welfare Department of OCF Pocket-9, Vasant Kunj, New Delhi (All site plan, drawings and files pertaining to these building are handed over)		No	No	Tenders has been received and the work will be award soon for conducting audit & submission of audit report for building. Action will be taken after reciept of audit report from audit committee. These buildings have been given top priority and compliance will be done by March 2019 subject to receipt of sanction & funds from the client.
South	-East Circle				
37	32 DA flats at Sidhartha Extn.		No	Yes	Work for Conducting
38	Staff qtrs. Meera Bai Polytechnic		No	Yes	Work for Conducting Accessibility Audit is in progress. Work will be completed by June/2019 after
39	ITI Nizamuddin		No	Yes	receipt of audit report and funds
40	Hostel Meera Bai Polytechnic		No	Yes	from clients.
41	G.KI, DA Flats		No	Yes	
Circle	Health				
PWD E	East Health Division				
42	DGD, Ashok Nagar, D- 542/1, Gali No-9 Ashok Nagar, Delhi-32	-	No	No	
43	DGD, Durgapuri, 1449/221, Durgapuri, Delhi-93	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting
44	DGD, Babarpur, 30/6, Inder Gali, Babarpur Extn. Shahdara, Delhi-32	-	No	No	access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit
45	DGD, Maujpur, Gali No. 2, Arjun Mohalla, Maujpur, Delhi	-	No	No	committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from
46	DGD, West Jyoti Nagar, B 19/3 West Jyoti Nagar, Delhi-93	-	No	No	the client.
47	Seed PUHC Kabir Nagar,A-174, Gali No. 4, Kabir Nagar, Delhi.	-	No	No	
48	Seed PUHC Amar Colony, A-8/540, Harijan Basti, Gokul Puri, Amar Colony, Delhi-94	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting access audit. It is not yet clear

49	DGD, Saboli, House No. 7, Gali No.7, Saboli Village, Near Nand Nagari, Delhi-93	-	No	No	who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be
50	DGD, Johripur, Shani Bazar Gali, Guzzar Mohalla Johripur Delhi94	-	No	No	completed by 12/2019 subject to receipt of sanction & funds from the client.
51	Seed PUHC, Bhagirathi Vihar, Indra Vihar, Gali No 02, Delhi-95	-	No	No	
52	DGD, Bhagirathi Vihar,H. No 60/73, Gali No. 7, Delhi-94	-	No	No	
53	Seed PUHC, Mustfabad, Khasra No1/2, Shop No. 897, Gali No. 9, Old Musftabad, Delhi-94	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting
54	Seed PUHC, New Mustfabad Property No. 201/4 New Mustfabad 25 Futa Road, Delhi-94	-	No	No	access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be
55	Seed PUHC, Shiv Vihar Phase-II, Khasra No. 82, Panchal Vihar, Delhi-94	-	No	No	completed by 12/2019 subject to receipt of sanction & funds from the client.
56	Seed PUHC, Shiv Vihar Phase-V, Khasra No. 49/5/3, Gali No. 6, Delhi- 94	-	No	No	Pvt. Rented Building. Decision has to be taken by the health
57	Seed PUHC, Nehru Vihar, D-2/177 Shiv Mandir Gali, Dayalpur, Nehru Vihar Delhi-94	-	No	No	 department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit
58	Seed PUHC, Chandu Nagar, H. No. B-200, Gali No 02, Delhi-94	-	No	No	committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
59	DGD, Dayalpur, Dhanpat Market, Main Karawal Nagar, Village Dayalpur, Delhi-94	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from
60	Seed PUHC, Sonia Vihar, 0 Pushta, Khasra No. 335, Gali No 9, Part- III, A Block, Main Circular Road, Delhi-94	-	No	No	

61	Seed PUHC, Sonia Vihar, 4.5 Pushta, Khasra No. 647-235-236, Gali No 16, 4 th Pusta, Sonia vihar, Delhi-94	-	No	No	the client.
62	Seed PUHC, Chauhan Patti, Khasra No. 167, Transformer Gali, Delhi- 94	-	No	No	
63	Seed PUHC, Shahid Bhagat Singh, H. No. 8, Gali No. 8. Shahid Bhagat Singh colony, Karawal Nagar, Delhi-94	-	No	No	
64	Seed PUHC, Rajiv Nagar, Shri Ram Colony Delhi-94	-	No	No	
65	Seed PUHC Jafrabad-I, House No. 559, Street No21, Delhi-53	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting
66	Seed PUHC Brahmpuri, Property No. X-10/10B, Gali No. 10, Delhi-53	-	No	No	 access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
67	Seed PUHC New Ashok Nagar, C-II/57, Delhi	-	No	No	
68	Seed PUHC Rajbir Colony, B-277, Gali No II, Gharoli Extn., Delhi- 91	-	No	No	Pvt. Rented Building. Decision
69	DGD, Laxmi Nagar, L- 102, Jagat Ram Park, Laxmi Nagar, Ist Floor, Delhi-91.	-	No	No	has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
70	Seed, PUHC, Ghazipur, C-19, Ghazipur Village, Delhi	-	No	No	
71	DGD Krishna Nagar, B- 6, East Azad Nagar (ground floor), Delhi-51	-	No	No	
72	DGD Jagat Puri, H. No. 276, Gagan Vihar (ground floor), Delhi-51	-	No	No	

73	Seed PUHC, Jheel Bankey Bihari temple, 1 st floor, Scooter Market, Jheel, Delhi-31	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After
74	DGD, Chander Nagar, C- 50, New Gobind Pura (floor), Delhi-51	-	No	No	receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
75	Seed PUHC, Samta Vihar, Gali No.11 Near KPS Samta Vihar, Mukand pur, Delhi-42	-	No	No	Pvt. Rented Building. Decision
76	DGD, Mukundpur, Main Road, Near Shiv Mandir, Delhi-42	-	No	No	 has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in
77	Seed PUHC, Nathu pura, Khasra NO. 13/5/2, Ground Floor Village Nathupura, Burari, Delhi- 84	-	No	No	pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from
78	DGD, Jharoda Majra, Khasra No. 40 Jharoda Majra village, Delhi.	-	No	No	the client.
79	DGD Bhola Nath Nagar, 298/1 (Part), Bhola Nath Nagar, Shahdara, Delhi- 32	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
PWD S	South-West Health Di	vision			
80	DGD, Salhpur Khera	-	No	No	
81	DGD, Tuglakabad	-	No	No	Decision has to be taken by client
82	DGD, Prahlad Pur	-	No	No	for audit to conduct. Pvt. Rented
83	DGD, Lal Quan	-	No	No	Building. After receipt of audit report from audit committee,
84	DGD, Molarband	-	No	No	work is likely to be completed by 12/2019 subject to receipt of sanction & funds from the client.
85	DGD, Meetha Pur Extention	-	No	No	
86	DGD, Jasola Village	-	No	No	
87	DGD, Kapashera Raj Nagar-II	-	No	No	Decision has to be taken by client for audit to conduct. Pvt. Rented
88	DGD, Sangam Vihar D-1 Block	-	No	No	Building. After receipt of audit report from audit committee,

89	DGD, Sangam Vihar F- Block	-	No	No	work is likely to be completed by 12/2019 subject to receipt of
90	DGD, Sangam Vihar D-5 Block	-	No	No	sanction & funds from the client.
91	DGD, Sangam Vihar H Block	_	No	No	_
92	DGD, Neb Sarai	-	No	No	-
93	DGD, Aaya Nagar	-	No	No	-
94	DGD, Sangam Vihar L- Block	-	No	No	_
95	DGD, Sangam Vihar K- Block	-	No	No	_
96	DGD, Jawahar Park	-	No	No	
97	DGD, Sangam Vihar B- Block	-	No	No	
98	DGD, Samalkha	-	No	No	
99	DGD, Issapur	-	No	No	
100	DGD, Bamnoli	-	No	No	
101	DGD Baprolla: House No.105,Khasra No.24/16,P.P.Colony,Vill & PO Baprolla, Nangloi Najafgarh Road New Delhi-110043	-	No	No	Pvt. Rented Building. Decision has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After
102	DGD, Kanganheri Village	-	No	No	 receipt of audit report from audit committee, work is likely to be completed by 12/2019 subject to
103	DGD, Jhatikara	-	No	No	receipt of sanction & funds from
104	DGD, Nangli	-	No	No	the client.
105	DGD, Ranji Enclave	-	No	No	7
106	DGD, Dinapur	-	No	No	
107	DGD, Kakrola	-	No	No	Pvt. Rented Building. Decision
108	DGD, Dharampura	-	No	No	has to be taken by the health
109	DGD, Gopal Nagar	-	No	No	department regarding conducting access audit. It is not yet clear
110	DGD, Jharoda Kalan	-	No	No	who will get the audit done in
111	DGD, Dhansa	-	No	No	pvt. rented buildings. After
112	DGD, Malik Pur Village	-	No	No	receipt of audit report from audit committee, work is likely to be
113	DGD, Jeevan Park	-	No	No	completed by 12/2019 subject to receipt of sanction & funds from the client.
114	DGD, Ramdutt Enclave	-	No	No	Pvt. Rented Building. Decision
115	DGD, Nawada	-	No	No	has to be taken by the health department regarding conducting
116	DGD, Mohan Garden	_	No	No	
117	DGD, Mansa Ram Park	-	No	No	access audit. It is not yet clear who will get the audit done in
118	DGD Nangli Jalib: WZ- 54, Janak Puri, New Delhi -110058	-	No	No	pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be

119	DGD Sagarpur: Gali No. 5, West Sagarpur, Opposite M&CW Centre, Sagarpur, New Delhi	_	No	No	completed by 12/2019 subject to receipt of sanction & funds from the client.
120	DGD, Tilangpur Kotla	_	No	No	_
121	Shahbad Mohammad Pur	_	No	No	Pvt. Rented Building. Decision
122	DGD, Seed PUHC Mahavir Enclave Part - III, (Seetapuri):-D-293, Gali No. 55, Mahavir Enclave Part - III, New Delhi - 110059	_	No	No	has to be taken by the health department regarding conducting access audit. It is not yet clear who will get the audit done in pvt. rented buildings. After receipt of audit report from audit committee, work is likely to be
123	DGD, Jaydev Park	-	No	No	completed by 03/2019 subject to
124	DGD, Sudarshan Park	-	No	No	receipt of sanction & funds from the client.
Delhi F	Police Buildings		1 1		
	Circle North-West				
125	Police Station K.N. Katju Marg, Sector-16, Rohini, Delhi	-	No	Yes	— Detail Estimate & NIT is under
126	Police Station, Prashant Vihar, Delhi	-	No	No	preparation. Target dates are under:-
127	Police Station, Sector-7, Rohini, Delhi	-	No	Yes	1. Date of uploading NIT 18.07.2018 2 Date of opening NIT
128	Police Station Maurya Enclave, Pitampura, Delhi	-	No	Yes	02.08.2018 3. Award of Work 09.08.2018 4. Submission of report
129	Police Station, Shalimar Bagh, Delhi	-	No	No	08.09.2018 5. Estimate Submission 10.10.2018 6. Date of sanction from Delhi
130	Police Station Saraswati Vihar, Delhi	-	No	No	Police 11.10.2018 7. Execution dt. 30.03.2019
131	Police Station, Ashok Vihar, Delhi	-	No	No	8. Final completion dt. 20.04.2019
132	Police Station, Keshav Puram, Delhi	-	No	No	
PWD (Circle (Central & New	Delhi)		
133	Kotwali Darya Ganj, Delhi	-	No		Due to not allowing Audit by Police deptt. Audit yet to be
134	Police Station Timarpur, Delhi	-	No		conducted by Agency
East C	ircle				
135	Police Station & Staff Qtrs. Shakarpur, Delhi.		No	Yes	Tenders are being called for conducting audit & submission of

136	Police Station & Staff Qtrs. Geeta Colony, Delhi.		No	Yes	audit report for building. Action will be taken after receipt of audit report from audit committee.
137	Gurmukh Apartment police colony kaushambi, Gzb.		No	Yes	Target date for completion of work is 06/2019 subject to receipt of approval and funds from client.
138	Police Station Jagatpuri & Staff Qtrs.		No	Yes	Tenders are being called for conducting audit & submission of audit report for building. Action will be taken after receipt of audit
139	Residential Police Qtrs., Madhu Vihar		No	Yes	report from audit committee. Target date for completion of work is 06/2019 subject to receipt of approval and funds from client.
140	Police Station Kalyanpuri & Staff Qtrs.		No	Yes	Tenders are being called for conducting audit & submission of audit report for building. Action will be taken after receipt of audit
141	D.M. Office, Geeta Colony, Delhi.		No	Yes	report from audit committee. Target date for completion of work is 06/2018 subject to receipt of approval and funds from client
Shahdr	ra Circle				
142	Police Station & Police Colony Bhajanpura Delhi.	-	No	No	Tender for conducting accessibility audit have been called but no bidder participated.
143	Police Station & Police Colony Old Welcome (Now P.S. Shahdara) Delhi	-	No	No	Tenders have been recalled to be opened. Action will be taken after reciept of audit report from audit
144	Police Station & ,Jyoti Nagar, Delhi	-	No	No	committee. Work is likely to be completed within 6 month after reciept of audit report. Target
145	Police Station Farsh Bazar, Delhi	-	No	No	dated for completion of work is 06/2019
146	Police Station and Police Colony, Nand Nagri, Delhi	-	No	No	Tender for conducting accessibility audit have been called but no bidder participated.
147	Police Station and Police Colony, Seemapuri,	-	No	No	Tenders have been recalled to be opened. Action will be taken after reciept
148	Police Station, Mansarovar Park, Delhi	-	No	No	of audit report from audit committee. Work is likely to be completed within 6 month after reciept of audit report. Target dated for completion of work is 06/2019

(Mohan Lal)

Nodal Officer Superintending Engineer North Maint. Circle, PWD Delhi-110006

Annexure-B

Name of Roads where facilities of accessibility for persons with disablilities have been provided

As on 01.02.2019

SI.N o.	Nme of Road	Leng th of Road Width of		Roa	isability adit of ad/Footh path nducted	Whether Footpath/r oad are now	Present status regardi ng action
				Ye s	No	disable friendly	taken by each office
1	2	3	4		5	6	7
CP	M F-1						

		to Meera Bagh	Km		wide footpath on the both sides of main carriage way has been construc ted in entire length (except crossing) of the project.	Audit not conducted but all requirement have been complied with during execution	Yes	footpath, tactile pavers for visually impaired have been proved. 2. Up and down ramp has been provided on the both sides of footpath. 3. On the Red Light location Table Top has been provided for the facilities of physical disable or visually impaired
--	--	------------------	----	--	--	---	-----	---

	2	Mangolpur i To Madhuban Chowk	3.90 Km		2.4 m wide footpath on the both sides of main carriage way has been construc ted in entire length (except crossing) of the project.	Audit not conducted but all requirement have been complied with during execution	Yes	1. In the footpath, tactile pavers for visually impaired have been proved. 2. Up and down ramp has been provided on the both sides of footpath. 3. On the Red Light location Table Top has been provided for the facilities of physical disable or visually impaired person.	
--	---	--	------------	--	---	---	-----	---	--

3	Madhuban Chowk to Mukarba Chowk	3.80 Km		2.4 m wide footpath on the both sides of main carriage way has been construc ted in entire length (except crossing) of the project.	Audit not conducted but all requirement have been complied with during execution	Yes	1. In the footpath, tactile pavers for visually impaired have been proved. 2. Up and down ramp has been provided on the both sides of footpath. 3. On the Red Light location Table Top has been provided for the facilities of physical disable or visually impaired person.
---	--	------------	--	---	---	-----	---

4	Mukarba Chowk to Wazirabad	7.6 Km	Footpat h both side construc ted with width of 2.5 m alongwit h NMV lane of 2 m.	cono rec ha corr	udit not ducted but all juirement ive been oplied with during kecution	On the Red Light as well as crossing near road about table top has been provided for unhinder ed moveme nt. In the footpath, tactile pavers for visually impaired have been provided
CPM F	-2					
5	C/o Elevated road over Barapullah Nallah starting from Sarai Kale Khan to Mayur Vihar (Phase-III)	3.5 Km (from Sarai Kale khan to Mayu r Vihar)	Length 3.5 Km on each side Wide = 1.5 m			The work is in progress and it will be complete d by Decemb er, 2018. Subject to pending acquisiti on.
	Circle					

6	Malik Ram Tandon Marg from Road No. 51 to Shah Alam Bandh Road	0.89 0	2.10	2.10	Ye s		
7	Shah Alam Bandh Road from Burari Road to 80" Road (ROW) at Malik Ram Tondon Road upto Road No. 51	1.55 0	2.00	1.50	Ye s		Audit Conduct ed and audit report received. Eastimat es are being framed for
8	Shah Alam Bandh Road from Main G.T. Road to Malik Ram Tandon Marg	1.40 0	1.50	1.50	Ye s		construct ion of Disable Friendly Roads and the works are likely
9	Prayas Road (from Shah Alam Bandh Road to Dhalao, Jahangirp uri)	0.70 0	1.60	2.50	Ye s		to be complete d by Decemb er 2019 after receipt of A/A & E/S.
10	Mahatma Gandhi road (Ring Road) from Camp Chowk to Azadpur Flyover	3.50	Footp ath 2.00m Avg.,	2.00	Ye s		

11	Lala Auchint Ram Road from Stadium Road to Pambari Road	0.95 0	1.80m Avg.	1.80	Ye s	Do
12	Stadium Road from Chattrasha I Stadium Mall Road to GT Road	0.68 0	1.80m Avg.	1.80	Ye s	Do
13	Brahamku mari Marg from Mall Road to G.T. Road	0.65 0	1.50m to 2.50m	1.50m to 2.50m	Ye s	Do
14	Model Town II Road from Mall Road to F-14/56 Model Town	0.49 5	4.00	4.00	Ye s	Do
15	G.T Road	2.00 0	Partly 2.0 Mts.	2.00	Ye s	Do
16	Mall Road Extension	3.35	2.0 Mtr.	2.0 Mtr.	Ye s	Do
17	Model Town-III Road from Mall Road to Arya Samaj Mandir	0.72 7	2.00	2.00	Ye s	Do
18	Indra Park Road	0.38 0	Nil	Nil	Ye s	
19	Road No. 51	2.50	2.50	2.50	Ye s	Audit Conduct
20	Princess Road	3.10	2.00	2.00	Ye s	ed and audit

21	Old G.T. Karnal Road	3.00	2.50	2.50	Ye s	report received. Eastimat
22	New GT Road to Old GT Road (via PHC Alipur) from New GTk Road to Old GTK Road	0.38	2.5 m	2.5 m	Ye s	es are being framed for construct ion of Disable Friendly Roads and the
23	ORR Mukarba Chowk Flyover	6.80	2.40	2.40	Ye s	works are likely to be complete
24	G.T Road to Western Yamuna Canal	2.77 0	1.80 metre Avg	1.80	Ye s	d by Decemb er 2019 after receipt of A/A & E/S.
То	tal North Circle	35.8 2				
North	-East Circle	-				
25	Road No. 63 (Part of Wazirabad Road) Bhopura Border (U.P.) to Loni Flyover near Loni Gole Chakkar	3.18 0	1.2m	to 1.8m	Yes	Audit Already Done and Estimate under process and will be made by 30.06.20 19
26	Road No. 59 (Part of Wazirabad Road) Loni Gole	3.45 0	1.2m	to 1.8m	Ye s	Audit Already Done and Estimate under

	Chakkar to Khajuri Chowk)				process and will be made by 30.06.20 19
27	Road No. 59 (Rd 3450m to 6450m)	3.00 0	1.2m to 1.8m	Ye s	Audit Already Done and Estimate under process and will be made by 30.06.20 19
28	Sewadha m Road (Nand Nagri Red Light on Road No. 63 to U.P. Border)	2.45 0	Not exist	Ye s	Not feasible and no space for footpath
29	Loni Road G.T. Road to U.P. Border (Loni gole Chakkar to U.P. Border (Loni))	0.50 0	1.2m to 1.8m	Ye s	Audit Already Done and Estimate under process and will be made by 30.06.20 19
30	Gokulpuri Main Road (Waziraba d Road H. No. A-1 to Gokulpuri H. No. B- 22)	0.24 6	1.2m	Ye s	Audit Already Done and Estimate under process and will

						be made by 31.05.20 19
31	Yamuna Vihar Dividing road (Waziraba d Road Yamuna Vihar Red Light to DTC Depot near H. No. B- 5/18, Yamuna Vihar, Delhi)	0.50 0	1.2m	Yes		Audit Already Done and Estimate under process and will be made by 31.05.20 19
32	Yamuna Vihar Road (C-1 to C-4)	1.10 0	1.2m	Ye s		Audit Already Done and Estimate under process and will be made by 31.05.20 19
33	Tanki Road (DTC Depot dividing road to Tikona park Subhash Vihar Water Tank)	0.65 0	1.2m	Yes		Audit Already Done and Estimate under process and will be made by 31.05.20 19

34	Main Road Noor –E- Illahi Road (DTC Depot Yamuna Vihar to Ghonda Chowk)	0.98 0	1.2m	Yes	Not feasible and no space for footpath
35	Main Brahmpuri Road (Ghonda Chowk to Brahampu ri Dhalav)	1.84 0	1.2m	Ye s	Not feasible and no space for footpath
36	Main Road Maujpur (Ghonda Chowk to Red Light on Road No66)	0.99 9	1.2m	Ye s	Not feasible and no space for footpath
37	Road No. 66 (Seelampu r Red Light on G.T. Road to Gokalpuri Flyover)	3.80 0	1.2m to 1.8m	Yes	Audit Already Done and Estimate under process and will be made by 30.06.20 19
38	Bank Colony Road along western Side of Mandoli Jail Complex	0.33 7	1.2m	Ye s	Audit Already Done and Estimate under process and will be made by 30.06.20

						19
39	Murga Mrkt. To Shastri Park	0.50 0	1.10 m to 1.20m	Yes		This road having one side footpath and other side is shops, vendors etc. hence this road is partially disabled friendly.
40	Shastri Park To Khajuri Chowk	3.75 0	1.10 m to 1.30m	Yes		This road have been made partially disabled friendly and to be fully disabled friendly.
41	Khajuri Chowk to Sabhapur Village	3.65 0	1.10 m to 1.70m	Yes		This road have been made partially disabled friendly and to be fully disabled friendly.
42	Gamri Road	1.05 0	Not exist	Ye s		There are no footpath

43	Gardhi Mendu Road	4.86 5	Not exist	Ye s	Audit Already Done
44	E.A. Road	4.20 0	2.50m to 3.50m	Yes	This road have been made partially disabled friendly and to be fully disabled friendly upto 30.06.20 19.
45	Seelmapur Road from Road No. 66 to Dhalav.	0.51 7	-	Ye s	Audit Already Done
46	G.T. Road Old Yamuna bridge to Y Point	0.90 0	1.50 m to 2.50m	Yes	This road have been made partially disabled friendly and to be fully disabled friendly upto 30.06.20 19.
47	Gurudwar a Road	0.30 0	-	Ye s	Audit Already Done
48	Zero Pusta to Bharampu ri culvert	0.99 0	1.35m to 1.50m	Ye s	This road have been made

	North-East Circle	43.7 54				partially disabled friendly and to be fully disabled friendly upto 30.06.20 19. Audit Already Done
PWD	Circle (Centra	al & New	v Delhi)			Done
1	University Road from Mall Road to Petrol Pump Ward-10	1.58	1.8	Yes	100%	Tactile and ramp provided.
2	Khalsa Collage Road from Mall road to Roop Nagar (Gurutegh Bahadur Road)	1.3	2	Yes	90%	Tactile tile could not be made through due to trees & electric poles.
3	Chhatra Marg Road from Mall Road to Malka Gunj Chowk	1.65	2	Yes	95%	Tactile tile could not be made through due to trees & electric poles.
4	Shiriya Mishra Marg.			Yes	100%	
5	Sudhir Bose Marg from chouburjja	1.25	1.50+1.50	Yes	100%	

	chowk to ACP office						
6	Mahatma Gandhi Road (Ring Road) (Mall Road)	1.60		1.80	Yes	Yes	
7	Road No. 48	1.92	0	1.50+3.0		No	Tactile
8	Ring Road Bhairon Road T-Jn. To Shanti Van	4.20	Mtr.	2.00 to 2.40	Tender called	No	and ramp provided.
	Crossing				four times		
9	Sachivalya road	1.60	Mtr.	1.20 to 2.40	but no bidder	No	
10	IG Slip Road	0.58	Mtr.	1.00 to 1.50	shown the interest.	No	
11	Velodrome Road	0.57	Mtr.	1.20 to 1.50	Now SE, C&ND	No	Tactile
12	Vikas Marg	0.50	Mtr.	1.80 to 2.00	has issue the	No	- and ramp provided.
13	Satyagarh Marg	0.50	Mtr.	1.00 to 1.50	direction to be	No	
14	Ring Road By-Pass	2.90		-	Considere d the Audit Report same as carried out by M- 213 & work as per report	No	No need of tactile as there is no regular movemen t of padestrai n.
15	JLN Marg (Delhi Gate)	0.56	Mtr.	1.00 to 1.20	in progress.	No	Tactile and ramp provided.
16	IP Marg	0.50	Mtr.	3.00 to 4.00		No	Tactile and ramp provided.
17	Chata Masjid Road	0.26	Mtr.	1.20 to 1.50	Tender called four times but no bidder	No	Tactile and ramp to be provided by

					shown the interest.		30.10.201 8
18	Bahadur Shah Zafar Marg	2.00	Mtr.	2.00 to 3.00	Now SE, C&ND has issue	No	Tactile and ramp provided.
19	Court Road	1.75	Mtr.	1.20 to 1.50	the direction to be Considere d the	No	Tactile and ramp to be provided
20	Under Hill Road	0.69	Mtr.	1.00 to 1.20	Audit Report	No	by 31.10.201 8
21	Flag Staff Road	0.43	Mtr.	1.50 to 2.00	same as carried out by M-	No	Tactile and ramp provided.
22	Shamnath Marg	1.30	Mtr.	1.20 to 2.00	213 & work as per report in progress.	No	Tactile and ramp to be provided by 31.10.201 8
23	Rajniwas Marg	0.93	Mtr.	1.50 to 2.00		No	work complete d
24	Mahatma Gandhi Road (ISBT to Timarpur Xing)	4.00	Mtr.	1.50 to 4.50		No	Tactile provided. Ramp to be provided by 31.11.201 8
25	Nishad Raj Marg	0.55	Mtr.	1.20 to 1.50		No	Tactile and Ramp to be provided by 30.11.201 8
26	Ring Road (Shantivan Xing to ISBT)	2.00	Mtr.	2.00 to 2.50		No	Tactile provided. Ramp to be provided

27	Main Burari Road	7.10	Mtr.	2.50 - 3.00	Tender called four times		by 30.11.201 8 Footpath provided to Bengali colony culvert to Burari Morh in approx. 2km stretch alongwith
					but no bidder shown the interest. Now SE, C&ND has issue		tecktile. In remaining portion footpath does not exist.
28	BBM Road from Hakikat Nagar, Red Light to Mukherjee Nagar Bandh	2.40	Mtr.	2.00 - 2.50	the direction to be Considere d the Audit Report same as		Tootile 6
29	60ft Road from Aggarwal Sweets to Nulife Hospital between BBM Road and Burari Road	0.35		2.00 Mtr.	carried out by M- 213 & work as per report in progress.	No	Tactile & Ramp to be provided by 31.12.201 8
30	Sant Parmanand Colony Road	0.90		2.00 Mtr.		No	
31	Burari Road from	3.50	Mtr.	2.00 - 2.50		No	Work shall be

	Kingsway Camp to Road No. 50						complete d by 31.12.201 8
32	Wazirabad Flyover	1.06	Nil				-
33	Munshi Ram Road	0.50	2.00 - 2 Mtr.	2.50		No	Not Required due to low
34	Parmanand School Road	0.33	2.00	Mtr.		No	pedestria n count
35	Swaroop Nagar Road	2.20	Nil				No footpath exist on this road.
36	Police Chowki to Mandir Ortram Lane	0.44	2.00	Mtr.		No	Not Required due to low pedestria n count
37	Tagore Park Main road	0.90	2.00	Mtr.		No	
38	Avtar Singh Marg (Nirankari colony) (Nirankari Colony Gate to culvert Burari Road towards Nirankari Sr. Sec. School) BBM Road	1.90	2.00 - 2 Mtr.			No	Tactile & Ramp to be provided by 31.12.201 8
39	BBM Road to Jahangirpur i Drain	0.40	2.00 - 2 Mtr.	2.50		No	
40	Gandhi Vihar	0.67	2.00 - 2 Mtr.	2.50	1	No	

41	Road in	0.45		2.00 Mtr.		No	
	Tagore Park						
	from H. No.						
	213 to Gole						
	Chakkar						
	Road in	0.16		2.00 Mtr.		No	
	tagore Park						
42	from H.						
42	No.						
	37 to H.						
	No. 64						
43	Magazine	1.35		2.00 Mtr.		No	
	Road						Tactile &
44	Road No	0.30		2.00 Mtr.		No	Ramp
	46						provided
45	Road No	2.50		2.50 - 3.00		No	in parts
	45		Mtr.				
	Parallel CC						Tactile &
	Road			1.80 - 2.00			Ramp
46		7.24	Mtr.	1.00 - 2.00		No	work
			with.				complete
							d.
	Total	69.77					
C&N	D Circle						