NORTH DELHI MUNICIPAL CORPORATION OFFICE OF THE EXECUTIVE ENGINEER(M-I)/CLZ

Subject : <u>Suo-Motu V/s The Commissioner North DMC & Ors.</u>

Ref.: Case No. 4/1665/2017/WEL/CD/3051-64 pending before the court of State
Commissioner for persons with disabilities

-	-	-	-	-	-	_	-
_	_	_	_	_	_	_	_

As desired by the Court of State Commissioner vide its order dated 06.04.2018. The Access Audit of the Building under the jurisdiciton of EE(M-I)/CLZ was carried out in terms of "Harmonized Guideliness for perons with disabilities "The status report is as under:-

S.No	War d No.	Name of the Municipal Building	Type of property	Whethe r disable friendly or not	Present facilities available	Action plan for completio n	Remarks
(1)	(2)	(3)		(4)	(5)	(6)	(7)
	6	M.C. Pry.	School	No	Only	6/30/2019	
		Ibrahimpur-I			Ramp		work
1					exist		completed
	6	M.C. Pry.	School		Only	6/30/2019	
		School Nathu			Ramp		workin
2		pura		No	exist		progress
	6	M.C. Pry.	School		Only	6/30/2019	
		School			Ramp		
		Mukhmailpur			exist		work
3		Girls		No			completed
	6	M.C. Pry.	School		Only	6/30/2019	
		School			Ramp		
		Mukhmailpur			exist		work
4		Boys		No			completed
	6	M.C. Pry.School	School		Only	6/30/2019	
		Nagli Poona.			Ramp		work
5				No	exist		completed
	6	M.C. Pry.School	School		Only	6/30/2019	
		Kadi Pur			Ramp		work
6		Kushak		No	exist		completed

7 Village Burari Completed 8 7 M&CW Center Dispensary No NIL 6/30/2019 work completed 8 M.C. Pry. School Jharoda Majra 8 M.C. Pry. School Jagat Pur Boys 10 Dispensary Dispensary No NIL 6/30/2019 work completed 11 8 poly clinic Dispensary No NIL 3/31/2020 Budget required work completed 9 M.C. Pry. School No NIL 6/30/2019 work completed 11 8 poly clinic Dispensary No NIL 6/30/2019 work completed 12 School Sant Nagar 9 M.C. Pry. School No NIL 6/30/2019 work completed work completed work completed no fonew building is going on by project division with the provision providing of facility for disable person 13 NIL 3/31/2020 Budget required 14 Pur School Mukund Pur 15 10 M.C. Pry. School No NIL 6/30/2019 Main Park, School No NIL 3/31/2020 Budget required 16 NIL 3/31/2020 Budget required 17 M.C. Pry. School No NIL 3/31/2020 Budget required 18 NIL 3/31/2020 Budget required No NIL 3/31/2020 Budget required No NIL 3/31/2020 Budget required No NIL 3/30.09.19 Work in progress		7	M.C. Pry.	School	No	NIL	6/30/2019	
8 7 M&CW Center Dispensary No Completed 8 M.C. Pry. School Jharoda Majra 9 M.C. Pry. School Jagat Pur Boys 10 Dispensary Poly clinic Dispensary No NIL G/30/2019 Work completed 11 8 poly clinic Dispensary No NIL G/30/2019 Work completed 12 M.C. Pry. School No NIL G/30/2019 Work completed 13 P. M.C. Pry. School No NIL G/30/2019 Work completed 14 Nagar School No NIL G/30/2019 Work completed 15 No M.C. Pry. School No NIL G/30/2019 Work of construction not new building is going on by project division with the provision providing of facility for disable person 14 Pur School Mukund Pur No NIL G/30/2019 Work completed 15 No M.C. Pry. School No NIL G/30/2019 Work of construction not new building is going on by project division with the provision providing of facility for disable person 16 Main Park, No NIL G/30/2019 Work completed 17 M.C. Pry. School No NIL G/30/2019 Budget required 18 M.C. Pry. School No NIL G/30/2019 Work completed 19 Mic. Pry. School No NIL G/30/2019 Work completed 10 JE store, Janta Vihar Mukand 11 M.C. Pry. School No NIL G/30/2019 Work in progress 11 M.C. Pry. School No NIL G/30/2019 Work in progress	7		School Girls Village Burari					work completed
8 M.C. Pry. School Jharoda Majra 8 M.C. Pry.School Jagat Pur Boys 10 Dispensary poly clinic Dispensary No NIL 6/30/2019 work completed required 9 M.C. Pry. School No NIL 6/30/2019 work completed work completed 11 8 Dispensary poly clinic Dispensary No NIL 6/30/2019 work completed work completed required 9 M.C. Pry. School No NIL 6/30/2019 work completed work of construction not new building is going on by project division with the provision providing of facility for disable person 13 M.C. Pry. School No NIL 6/30/2019 work completed work completed division with the provision providing of facility for disable person 14 Pur School Mukund Pur NIL 3/31/2020 Budget required 15 10 Mukandpur Park No NIL 3/31/2020 Budget required 16 Vistar Mukand Vistar Mukand No NIL 3/31/2020 Budget required 17 M.C. Pry. School No NIL 30.09.19 Work in progress						NIL	6/30/2019	work
9 School Jharoda Majra 8 M.C. Pry. School Jagat Pur Boys 11 8 Dispensary poly clinic Dispensary No NIL 3/31/2020 Budget required 9 M.C. Pry. School No NIL 6/30/2019 work completed 12 Py M.C. Pry. School No NIL 6/30/2019 work completed 13 Py M.C. Pry. School No NIL 6/30/2019 work completed required 9 M.C. Pry. School No NIL 6/30/2019 work completed work completed work of construction n of new building is going on by project division with the provision providing of facility for disable person 13 M.C. Pry. School No NIL 6/30/2019 work completed division with the provision providing of facility for disable person 14 Pur Work No NIL 3/31/2020 Budget required 15 10 Mic. Pry. School No NIL 3/31/2020 Budget required 16 Min Park, Mukandpur Park No NIL 3/31/2020 Budget required 17 Ji School, Block D Jahangir Puri Work in Progress No NIL 30.09.19 17 Mic. Pry. School School No NIL 30.09.19 Work in Mork in Nic. Pry. School School No NIL 30.09.19 Work in Nic. Pry. School School No NIL 30.09.19	8	7	M&CW Center	Dispensary	No			completed
9 Majra completed 8 M.C. Pry. School Jagat Pur Boys School No NiL 6/30/2019 work completed Dispensary poly clinic Dispensary No NiL 6/30/2019 work completed 9 M.C. Pry. School No NiL 6/30/2019 work completed No NiL 6/30/2019 work completed sequired required 9 M.C. Pry. School No NiL 6/30/2019 work completed No NiL 6/30/2019 work completed work of construction n of new building is going on by project division with the provision providing of facility for disable person 13 No M.C. Pry. School No NiL 6/30/2019 work of mother than the provision providing of facility for disable person 14 Pur School Mukund Pur No NiL 3/31/2020 Budget required Main Park, No NiL 3/31/2020 Budget required 15 10 Mukandpur Park No NiL 3/31/2020 Budget required 16 No NiL 3/31/2020 Budget required 17 Ji School, Block D Jahangir Puri School No NiL 30.09.19 Work in progress		8	•	School	No	NIL	6/30/2019	
8								
10 Jagat Pur Boys Completed Dispensary poly clinic Dispensary No NIL 3/31/2020 Budget required 9 M.C. Pry. School No NIL 6/30/2019 Work completed 12 P M.C. Pry. School No NIL Work of construcito no few building is going on by project division with the provision providing of facility for disable person 13 P M.C. Pry. School No NIL 6/30/2019 Work completed 14 Pur School Mukund Pur No NIL 3/31/2020 Budget required 15 10 Main Park, Mukand Vihar Mukand No NIL 3/31/2020 Budget required 11 M.C. Pry. School No NIL 3/31/2020 Budget required 12 No NIL 3/31/2020 Budget required 13 No NIL 3/31/2020 Budget required 14 No NIL 3/31/2020 Budget required 15 No NIL 3/31/2020 Budget required 16 Vihar Mukand Store No NIL 3/31/2020 Budget required 17 M.C. Pry. School No NIL 30.09.19 Work in progress	9		-				0/00/00/0	· ·
Dispensary poly clinic Dispensary No NIL 3/31/2020 Budget required 9 M.C. Pry. School No NIL 6/30/2019 work completed work of construction not new building is going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work of construction not new building is going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed 11 Main Park, No NIL 3/31/2020 Budget required 12 Main Park, No NIL 3/31/2020 Budget required 13 JE store, Janta Vihar Mukand Vihar Mukand 14 Nil NIL 3/31/2020 Budget required 15 Nil NIL 3/31/2020 Budget required 16 Mic. Pry. School No NIL 30.09.19 Work in progress		8	•	School	No	NIL	6/30/2019	
11 8 poly clinic Dispensary No required 9 M.C. Pry. School No NIL 6/30/2019 work completed 12 Nagar 9 M.C. Pry. School No NIL work of construction not new building is going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work 11 Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand Vihar Mukand 11 M.C. Pry. School No NIL 3/31/2020 Budget required 12 M.C. Pry. School No NIL 30.09.19 13 School, Block D Jahangir Puri 14 M.C. Pry. School No NIL 30.09.19 15 M.C. Pry. School No NIL 30.09.19 Work in progress	10		Jagat Pur Boys					-
9 M.C. Pry. School Sant Nagar School No NIL 6/30/2019 work completed 9 M.C. Pry. School Burari Baal School No NIL work of construction not new building is going on by project division with the provision providing of facility for disable person 13 10 M.C. Pry. School Mukund Pur School Mukund Pur NIL 3/31/2020 Budget required 15 10 Musandpur Park No NIL 3/31/2020 Budget required 16 10 JE store, Janta Vihar Mukand Vihar Mukand No NIL 3/31/2020 Budget required 17 School, Block D Jahangir Puri School No NIL 30.09.19 Work in progress 11 M.C. Pry. School School No NIL 30.09.19 Work in progress			1 -			NIL	3/31/2020	_
School Sant Nagar 9 M.C. Pry. School Burari Baal 10 M.C. Pry. School Mukund Pur Main Park, Main Park, 15 10 Mukandpur Park No Main Park, Vihar Mukand Mith Mukand Mith Mukand Mith Mukand Mith Mukand Mith Mith Mukand Mith Mith Mith Mith Mith Mith Mith Mith	11						0/00/00/0	required
12 Nagar School No		9	•	School	No	NIL	6/30/2019	1
9 M.C. Pry. School Burari Baal 13	12							
School Burari Baal School Burari Baal School Burari Baal Construcito n of new building is going on by project division with the provision providing of facility for disable person M.C. Pry. School Mukund Pur Main Park, Mukandpur Park No NIL Mil Mil Mil Mil Mil Mil Mil Mi	12	0	_	School	No	NIII	+	
Baal Baal In of new building is going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School Mukund Pur Main Park, No NIL 3/31/2020 Budget required Mukandpur Park No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand Vihar Mukand M.C.Pry. School, Block D Jahangir Puri M.C.Pry. School School No NIL 30.09.19 Work in progress 11 M.C.Pry.School School No NIL 30.09.19 Work in progress		9	•	3011001	INO	INIL		
building is going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed Main Park, Mo NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 3/31/2020 Budget required 12 M.C.Pry. School No NIL 30.09.19 13 M.C.Pry. School No NIL 30.09.19 Work in progress 14 M.C.Pry.School School No NIL 30.09.19 Work in Park No NIL 30.09.19								
going on by project division with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed 14 Pur Main Park, No NIL 3/31/2020 Budget required 15 10 Mukandpur Park No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 12 M.C.Pry. School No NIL 30.09.19 Mork in progress 11 M.C.Pry.School School No NIL 30.09.19 Mork in progress								
division with the provision providing of facility for disable person 10 M.C. Pry. School Mukund Pur Main Park, Mo Mil 3/31/2020 Budget required Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 3/31/2020 Budget required No NIL 3/31/2020 Budget required No NIL 3/31/2020 Budget required No NIL 30.09.19 Work in progress 11 M.C.Pry. School No NIL 30.09.19 Work in progress								_
with the provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 School Mukund Pur Main Park, Mukandpur Park No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand Vihar Mukand 11 M.C.Pry. School No NIL 3/31/2020 Budget required 11 M.C.Pry. School No NIL 3/31/2020 Work in progress 11 M.C.Pry.School School No NIL 30.09.19 Mork in progress 11 M.C.Pry.School School No NIL 30.09.19 Work in progress								project
provision providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed Main Park, No NIL 3/31/2020 Budget required Makandpur Park No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 12 M.C.Pry. School No NIL 30.09.19 Mork in progress 13 M.C.Pry.School School No NIL 30.09.19 Mork in progress								division
providing of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 12 M.C.Pry. School No NIL 30.09.19 13 M.C.Pry.School No NIL 30.09.19 Mork in progress 14 M.C.Pry.School School No NIL 30.09.19 Mork in progress								
of facility for disable person 10 M.C. Pry. School No NIL 6/30/2019 work completed Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 12 M.C.Pry. School No NIL 30.09.19 13 M.C.Pry. School No NIL 30.09.19 14 M.C.Pry. School No NIL 30.09.19 15 M.C.Pry.School School No NIL 30.09.19 Mork in progress 16 M.C.Pry.School School No NIL 30.09.19 Work in progress								•
13								
10 M.C. Pry. School No NIL 6/30/2019 work completed Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 School, Block D Jahangir Puri 11 M.C.Pry.School School No NIL 30.09.19 Mil M.C.Pry.School School No NIL 30.09.19 Work in progress No NIL 30.09.19 Work in progress								•
10 M.C. Pry. School Mukund Pur School No NIL 6/30/2019 work completed Main Park, No NIL 3/31/2020 Budget required 10 JE store, Janta Vihar Mukand Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 12 M.C.Pry. School No NIL 30.09.19 13 M.C.Pry. School No NIL 30.09.19 14 M.C.Pry.School School No NIL 30.09.19 15 M.C.Pry.School School No NIL 30.09.19 16 M.C.Pry.School School No NIL 30.09.19 17 M.C.Pry.School School No NIL 30.09.19 18 M.C.Pry.School School No NIL 30.09.19	12							
School Mukund Pur Main Park, Mukandpur Park No NIL 3/31/2020 Budget required No NIL 30.09.19 Work in progress 11 M.C.Pry.School No NIL 30.09.19 Work in Progress	13	10	M C Prv	School	No	NII	6/30/2019	person
14PurCompletedMain Park, 15MukandpurParkNoNIL3/31/2020Budget required10JE store, Janta Vihar MukandStoreNoNIL3/31/2020Budget required11M.C.Pry. School, Block D Jahangir PuriSchoolNoNIL30.09.1911M.C.Pry.School 		10	_	3611001	110	1412	0,30,2013	work
Main Park, Mukandpur Park No NIL 3/31/2020 Budget required No NIL 30.09.19 Work in progress No NIL No NIL 30.09.19 Work in	14							
15 10 Mukandpur Park No required 10 JE store, Janta Vihar Mukand Store No NIL 3/31/2020 Budget required 11 M.C.Pry. School No NIL 30.09.19 School, Block D Jahangir Puri Puri No NIL 30.09.19 11 M.C.Pry.School No NIL 30.09.19 Work in progress 11 M.C.Pry.School School No NIL 30.09.19 Work in Jahangir Duri			Main Park.			NIL	3/31/2020	
10 JE store, Janta Vihar Mukand Store No NIL 3/31/2020 Budget required 11 M.C.Pry. School No NIL 30.09.19 School, Block D Jahangir Puri Work in progress 11 M.C.Pry.School School No NIL 30.09.19 Work in progress Laborair Duri	15	10	-	Park	No			
Vihar Mukand 11 M.C.Pry. School No NIL 30.09.19 School, Block D Jahangir Puri 12 M.C.Pry.School School No NIL 30.09.19 Work in progress 13 M.C.Pry.School School No NIL 30.09.19 Work in Work in Work in Puri			•			NIL	3/31/2020	1
11 M.C.Pry. School No NIL 30.09.19 School, Block D Jahangir Puri 11 M.C.Pry.School School No NIL 30.09.19 Work in progress 11 M.C.Pry.School School No NIL Work in Work in Work in Work in NIL No NIL	16		Vihar Mukand					_
School, Block D Jahangir Puri M.C.Pry.School School No NIL 30.09.19 Work in Work in		11	M.C.Pry.	School	No	NIL	30.09.19	
17 Jahangir Puri progress 11 M.C.Pry.School School No NIL 30.09.19 , Block E Work in			•					Work in
11 M.C.Pry.School School No NIL 30.09.19 , Block E Johannia Division Work in	17		Jahangir Puri					
, Block E		11	M.C.Pry.School	School	No	NIL	30.09.19	. 5
lahanain Duni			•					Work in
18 Janangir Puri progress	18		Jahangir Puri					

	11	M.C.	School	No	NIL	6/30/2019	
		Pry.School,Bloc k EE Jahangir					work
19		Puri					completed
					NIL	6/30/2019	work
20	11	M&CW Center	Dispensary	No		, .	completed
		E-Block,	Park		NIL	3/31/2020	Budget
21	11	Jahangirpuri		No			required
		JE Store, E-			NIL	3/31/2020	·
		Block,					Budget
22	11	Jahangirpuri	Store	No			required
	12	M.C. P.S.	School		Only	6/30/2019	
		Wazirabad			Ramp		work
23		Water Works		No	exist		completed
	12	M.C. P.S.	School		Only	6/30/2019	
		Luknow road			Ramp		work
24				No	exist		completed
	12	M.C. P.S. Timar	School		Only	6/30/2019	
2.5		pur, Lancer		. .	Ramp		work
25		Road		No	exist	0/20/2020	completed
		Community Hall Chaudhari			Only Ramp	9/30/2020	
		fatah singh,	Community		exist		Budget
26	12	Timarur	Centre	No	CAISC		required
		· · · · · · · · · · · · · · · · · · ·	oc		NIL	9/30/2020	work
						,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	undertaken
		Balak Ram					by project
27	12	Hospital	Hospital	No			division
		Park Seed Bed,	•		NIL	9/30/2020	Budget
28	12	Timarpur	Park	No			required
		JE Store,			NIL	3/31/2020	Budget
29	12	Lakhnow road	Store	No			required
	13	M.C. P.S. Nehru	School		Only	3/31/2020	
		Kutia			Ramp		Budget
30				No	exist		required
	13	M.C. P.S. Mitha	School		Only	3/31/2020	
		kua			Ramp		Budget
31				No	exist	- /- /-	required
	13	M.C. P.S. Arya	School		Only	3/31/2020	
		Pura		NI -	Ramp		Budget
32				No	exist		required

		Maternity	Dispensary		NIL	3/31/2020	
		Centre Ghanta					Budget
33	13	Ghar		No			required
		CTC,	СТС		Only	3/31/2020	
		Mukeempura			Ramp		Budget
34	13			No	exist		required
		CTC, O-Block,	СТС		Only	3/31/2020	
		Kabir Basti			Ramp		Budget
35	13			No	exist	2/2:/2222	required
		J.E. Store, Malka			NIL	3/31/2020	
		Ganj, Indra					Budget
36	13	market	Store	No			required
	14	M.C. P.S. Malik	School	No	NIL	12/31/201	Work in
37		Pur Village				9	progress
	14	M.C. P.S.	School	No	NIL	12/31/201	
		Dhakka				9	Work in
38		Nursery					progress
	14	M.C. P.S. Vijay	School	No	NIL	12/31/201	Work in
39		Nagar D/s				9	progress
	14	M.C. P.S. Vijay	School	No	NIL	12/31/201	
		Nagar (new)				9	Work in
40		S/s					progress
	14	M.C. P.S. Vijay	School	No	NIL	12/31/201	
		Nagar S/s near				9	Work in
41		Bus stand					progress
	14	M.C. P.S. G.T.B.	School	No	NIL	12/31/201	Work in
42		Nagar				9	progress
	14	M.C. P.S.	School	No	NIL	12/31/201	Work in
43		Hakikat Nagar				9	progress
		Double Story	Community		Only	6/30/2019	
		Community	Centre		Ramp		
		Centre Vijay			exist		work
44	14	Nagar		No			completed
		Single Story	Community		Only	6/30/2019	
		Community	Centre		Ramp		
		Centre Vijay			exist		work
45	14	Nagar		No			completed
.5		Community	Community		Only	6/30/2019	- Completed
		Centre Hakikat	Centre		Ramp	0,00,2013	work
46	14	Nagar		No	exist		completed
		1	j .			1	- J

		Community Centre MCD	Community Centre		Only Ramp	6/30/2019	work
47	14	Colony Dhaka		No	exist		completed
		Dispensary			NIL	6/30/2019	
		Homepathic					
		M.c.d Dhakka					work
48	14	Colony	Dispensary	No			completed
		Dispensary			NIL	6/30/2019	
		Aloepathic					
		M.c.d Dhakka					work
49	14	Colony	Dispensary	No			completed
		Maternity			NIL	6/30/2019	
		Centre M.c.d					work
50	14	Dhakka Colony	Dispensary	No			completed
	282	MVID Hosp.	Hospital		Ramp are	6/30/2019	
					available		
					but		
					handrail		
					not		
					available		
					for		
					disable		work
51				No	person.	- / /	completed
	281	RBIMPT	Hospital		Ramp are	6/30/2019	
					available		
					but		
					handrail		
					not		
					available		
					for		
					disable		
					person. Three		
					toilets		
					work are		
					sanctione		
					d for		
					disable		work
52				No	person.		completed
		CTC at Gandhi	СТС		NIL	3/31/2020	Budget
53	14	Ashram		No		, = , = = = = = =	required
	17			140			required

		CTC at Anand Market	СТС		NIL	3/31/2020	Budget
54	14		CTC	No	NIII	2/24/2020	required
	4.4	CTC at Malikpur	CTC	Nia	NIL	3/31/2020	Budget
55	14	· ·	СТС	No	NIL	3/31/2020	required
F.C.	4.4	CTC at Vijay Nagar S/S	CIC	Nia	INIL	3/31/2020	Budget
56	14	CTC at	СТС	No	NIL	3/31/2020	required
		Christian	CIC		INIL	3/31/2020	Budget
57	14	Colony		No			required
3,		CTC at Dhakka	СТС	110	NIL	3/31/2020	Budget
58	14	Village		No		3,52,252	required
30				110	NIL	3/31/2020	required
		Park Opp. H.No. 226,				, , , ,	
		Mother Diary,					Budget
59	14	Tagore Park	СТС	No			required
		Park Opposite	<u> </u>		NIL	3/31/2020	. equil eu
		H.No. 2072,				, , , ,	
		Outram Line					Budget
60	14	(Azad Park)	Park	No			required
		Park Opposite		-	NIL	9/30/2019	- 4
		H.No. 1654,					Budget
61	14	Outram Line	Park	No			required
		Park Opposite			NIL	3/31/2020	·
		RBTB Hospital					Budget
62	14	& Nursing	Park	No			required
		Park Opposite			NIL	3/31/2020	Budget
63	14	I.D. Hospital	Park	No			required
		Jagdish Anand			NIL	3/31/2020	-
		Vatika, Tagore					Budget
64	14	Park.	Park	No			required
		Park Opposite			NIL	3/31/2020	
		RBTB Hospital					Budget
65	14	& Nursery	Park	No			required
		Park In I.D.			NIL	3/31/2020	Budget
66	14	Hospital	Park	No			required
		Park Opp.			NIL	3/31/2020	
		H.No. 1432,					Budget
67	14	Outram Line	Park	No			required

		Ankur Park,			NIL	3/31/2020	
		H.No. 2314/2,					Budget
68	14	Hudson Line	Park	No			required
		JE store,			NIL	3/31/2020	
		Parmaand					work
69	14	road	Store	No	<u> </u>	1	completed
	15	M.C. Pry.	School		Under	construction	
70		School					
70	15	Mukerjee Park M.C. P.S. Gopal	School	No	NIL	12/31/201	
74	15	Pur Village	301001	NO	INIL	9	Work in
71	1 [M.C. P.S. Indira	School	No	NIII		progress
	15	Vihar	301001	No	NIL	12/31/201	Work in
72	4.5				A.I.I.		progress
	15	M.C. P.S. Bhai	School	No	NIL	12/31/201	
		Parmanand				9	Work in
73		Colony					progress
	15	M.C. P.S. Nehru	School	No	NIL	12/31/201	Work in
74		Vihar (Boys)				9	progress
	15	M.C. P.S.	School	No	NIL	12/31/201	
		School Nehru				9	Work in
75		Vihar (Girls)					progress
	15	M.C. P.S. Old	School	No	NIL	12/31/201	
		Mukherjee				9	Work in
76		Nagar				10/01/001	progress
	15	M.C. P.S. New	School	No	NIL	12/31/201	
		Mukherjee				9	Work in
77	1 [Nagar	Cobool	No	NIII	12/21/201	progress
	15	M.C. Pry. School Dheer	School	No	NIL	12/31/201	Work in
78		Pur				9	progress
78		rui			NIL	3/31/2020	
		Communit			INIL	3,31,2020	New Building is
		Community Centre Bhai	Community				Building is
		Parmanand	Community Centre	No			being constructed
		Colony	Centre				by project
70	4.5	Colony					division.
79	15				NIII	2/21/2020	aivision.
		Community	_		NIL	3/31/2020	
	4-	Centre Nehru	Community				Work in
80	15	Vihar C-Block	Centre	No			progress

		Homepathic			NIL	3/31/2020	
		Dispensary	Diamanaan				Lindon
		Bhai Parmanand	Dispensary				Under constructio
81	15	Colony		No			n
		Malaria Office	2.4.1.1		NIL	3/31/2020	
		in Bhai	Maleria Office/Stor				
		Parmanand	e e				Work in
82	15	Colony		No			progress
		Park Opposite			NIL	3/31/2020	
		H.No. 1187,					
83	15	East Mukharjee	Park	No			Budget
03	13	Nagar Green Belt	Park	INO	NIL	3/31/2020	required
		Near BBM			INIL	3/31/2020	
		Deptt. Indira					Budget
84	15	Vihar	Green Belt	No			required
		Park Near			NIL	3/31/2020	
		H.No. A4,					Budget
85	15	Nehru Vihar	Park	No			required
		Central Park,			NIL	3/31/2020	
		Opp. H.No. A-					
		443, Near MCD					
		School, Nehru					Budget
86	15	Vihar	Park	No		2/24/2022	required
		Park Opp. SFS			NIL	3/31/2020	
		Flat No. 369, Mukherjee					Budget
87	15	Nagar	Park	No			required
07		Green Belt	Turk	140	NIL	3/31/2020	required
		Opp. H.No.				-, -, -, -, -,	
		1243, East					
		Mukherjee					Budget
88	15	Nagar	Green Belt	No			required
		Park Opp.			NIL	3/31/2020	
		H.No. 1161,					Dudge
89	15	East Mukherjee	Park	No			Budget
69	12	Nagar	raik	INU	NIL	3/31/2020	required
		Khate Wala			INIL	3,31,2020	
		Park Opp.					
		H.No. 217, Near Munshi					Budget
90	15	Ram Dairy, Dr.	Park	No			required
50	1.0	Nam Dany, Dr.	TUIK	140	<u> </u>	l	required

		Mukherji Nagar					
91	15	J.E. Store, Parmanand road infront of Anand Studio	Store	No	NIL	3/31/2019	work completed

Total No. of school	37
Total No. of dispansary/M&CEW Centre	8
Total No. of Mpl. Store	7
Total No. of Community Centre	7
Total No. of Hospital	3
Total No. of CTC	9
Total No. of Parks	18
Green Belt	2
Total	91

EE(M-I)/CLZ